## IKOLOMANI NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND PROJECT VALUATION REPORT AS AT 31/03/2023

PROPOSED CONSTRUTION OF TUITION BLOCK FOR KMTC -IKOLOMANI CAMPUS

CONTRACT No:NGCDF/IKO/001/2018-2019

ITEM	DESCRIPTION	AMOUNT	AMOUNT	
		KSHS	CTS	
A	WORK DONE			
1	Preliminaries		00	
2	Substructures	6,100,000		
3	Reinforced concrete frame	4,150,000		
4	Roofing	1,280,648		
5	Walling	1,250,000		
6	Windows	850,100		
7	Doors	820,050		
8	Finishes		00	
	SUB-TOTALS	22,602,845	00	
	Add 16% VAT	3,616,455		
9	Provisional sum	1,774,290		
	TOTALS	27,993,590	00	
В	PENDING WORKS			
1	Finishes on(floor screed, glazing on windows/doors)	4,200,200		
2	Terazzo works	5,642,900		
3	Guard rails & Landscapping	1,200,400		
4	Electrical works	2,000,000	1	
5	Plumbing works	800,000		
6	Ceiling boads	2,760,000	1000	
7	Roof finishes	700,000		
8	Paintings	1,200,400		
9	Plastering(finishes)	1,764,994		
9	SUB-TOTALS	20,268,894	00	
	TOTAL CONTRACTUAL SUM	48,262,484	00	
•	Preliminaries Expenses & Administration Costs	1,893,555	00	
С		50,156,039	00	
	TOTAL PROJECT COSTS			

CLERK OF WORKS

Approved by;

Mune Date 24/5/2023 SCWO Sign....

PROJECT MANAGER