

**BELGUT NG-CDF AND CHEPTENYE BOYS SCHOOL SIC COMMITTEE MEETING
ON FUNDING OF REMAINING CONSTRUCTION WORK ON BOYS DORMITORY
HELD IN THE PRINCIPAL'S OFFICE ON 14TH DECEMBER 2021 AS FROM 11.30 A.M.**

ATTENDANCE

- | | | |
|----------------------|------------------------------|-------------|
| 1. Erick Ngeny | (Board member) | - Chairman |
| 2. Bernard Otieno | (Deputy Principal) | - Secretary |
| 3. Charles Ochege | (Principal) | - Member |
| 4. Henry Chepkwony | (Bursar) | - Member |
| 5. Kenneth Kiptierer | (CDF Manager) | - Member |
| 6. Sharon Kapto | (CDF Funds Accounts Manager) | - Member |
| 7. Thomas Mutungi | (Public works officer) | - Member |

27 FEB 2023
[Signature]

AGENDA

1. Preliminaries
2. To assess the status of NG-CDF funded dormitory in Cheptenye School
3. Funding of the remaining work to completion
4. A.O.B.

Min. 1/12/2021: PRELIMINARIES

The chairman called the meeting to order at 11.12 a.m. He thanked members for turning up for the meeting. He asked members to introduce themselves before they could embark on the day's agenda.

MIN. 2/12/2021: ASSESSMENT OF THE NG-CDF SPONSORED DORMITORY

Members observed that the bulk of the work had been done. However, a lot still remained to be done in order to complete the work.

The main areas that still needed to be done were:

- Electrical wiring and fittings
- Plumbing work including fitting of water closets, waste drainage in the ablution area and sewage
- Tiling of the floors
- Fitting of window panes, handles and stays
- Skirting and keying
- Paint work

Members agreed on the need to expedite the work since it had already taken long.

MIN. 3/12/2021: FUNDING OF THE REMAINING WORK ON THE DORMITORY COMPLETION

The projected estimate for the remaining work to completion was **Kshs. 4,000,000. (Four million shillings only)**

Due to other engagements of the NG-CDF office in similar projects elsewhere, which had resulted in constraints on their finances, members agreed that the remaining work would be co-funded between the school and CDF office.

The school would therefore raise **Ksh. 1,500,000 (One Million, five hundred thousand shilling only)** whereas to CDF office would give **Sh. 2,500,000 million (two million, five hundred thousand shillings only)**. This would total to **Ksh. 4,000,000** for the remaining work.

MIN. 4/12/2021: A.O.B.

No other business was raised by members.

MIN. 5/12/2021: ADJOURNMENT

There being no more items of discussion the meeting adjourned at 1.00 p.m.

27 FEB 2023

CONFIRMATION OF MINUTES

Chairman ERICK K NGENY Sign [Signature] Date 15-12-2021
Secretary BERNARD OTIENO Sign [Signature] Date 15-12-2021



CNETT Engineering Construction & Supplies
P.O. BOX 172, 20211 Kappal Tel: +254 791950305
P.S. 105169255AP

Division: Construction, Construction Designs, Drawings, Supplies of Construction Materials &
Property Management

Date: 20th February, 2020.

Dear Sir/Madam,

RE: ACCEPTANCE LETTER.

With reference to your letter of dated 15th February, 2020, pertaining to REF: TENDER NO. CHIP/001/2018/2019, I hereby acknowledged receipt of the same and wish to state that I accept the offer, very ready and committed to undertake the task as soon as possible.

Thanks.

Yours Sincerely,



Allan Bit

Project Manager.

CNETT Engineering Construction & supplies.

OF AGREEMENT

AGREEMENT, made the 22 day of 01 2020 between
EREPENYE BOYS HIGH SCHOOL [or whose registered office is situated at]
hereinafter called "the Employer") of the one part AND CHABETI ENG
CONSTRUCTION of [or whose registered office is situated at]

Box 4 - 20203
(hereinafter called "the Contractor") of the other part.

WHEREAS THE Employer is desirous that the Contractor executes ERECTION TO
COMPLETION OF STURRY BOYS DORMITORY CHEP/001/2018-19
(name and identification number of Contract) (hereinafter called "the Works") located at
CHEPTEANGE 20510 LOCATION [Place/location of the Works] and the
Employer has accepted the tender submitted by the Contractor for the execution and completion
of such Works and the remedying of any defects therein for the Contract Price of KSh
9,528,622.80 [Amount in figures],
Kenya Shillings NINE MILLION FIVE HUNDRED AND [Amount in words].
TWENTY EIGHT THOUSAND SIX HUNDRED AND TWENTY TWO AND EIGHT CENTS.
NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expressions shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to.
2. The following documents shall be deemed to form and shall be read and construed as part of this Agreement i.e.
 - (i) Letter of Acceptance
 - (ii) Form of Tender
 - (iii) Conditions of Contract Part I
 - (iv) Conditions of Contract Part II and Appendix to Conditions of Contract
 - (v) Specifications
 - (vi) Drawings
 - (vii) Priced Bills of Quantities
3. In consideration of the payments to be made by the Employer to the Contractor hereinafter mentioned, the Contractor hereby covenants with the Employer to execute and complete the Works and remedy any defects therein in conformity in all respects with the provisions of the Contract.



4. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying of defects therein, the Contract Price or such other sum as may become payable under the provisions of the Contract at the times and in the manner prescribed by the Contract.

IN WITNESS whereof the parties thereto have caused this Agreement to be executed the day and year first before written.

The common Seal of Chaptanya High School

Was hereunto affixed in the presence of Eric Nguny

Signed Sealed, and Delivered by the said Chaptanya High School

Binding Signature of Employer [Signature]

Binding Signature of Contractor [Signature]

In the presence of (i) Name Bili ALLEN

Address 4 - 20203

Signature [Signature]

(ii) Name SANG BENARD

Address 119 - 20203

Signature [Signature]

Name of the Bank or financial institution KCB - BANK

Address VERUITO BANK KCB - BRANCH

Date 22/01/2020

Witness: Name: SANG BENARD

Address: 119 - 20203

Signature: [Signature]

Date: 22/01/2020

BILL OF
QUANTITY
CHEPTENYE BOYS
DORMITORY

ENVIET ENGINEERING CONSTRUCT
P.O. Box 4 SOSIOT KERICH
Sgt.
Date: Tel: +254 791 980305
Building your vision, creating reality

[Handwritten signature]

TENDER FOR PROPOSED ERECTION TO COMPLETION 1
STOREY DORMITORY BLOCK OF AT CHEPTENYE BOYS HIGH
SCHOOL, P.O BOX 83, SOSIOT NG-CDF BELGUT.
SUBSTRUCTURE-ALL PROVISIONAL

A	Cut down trees girth 600-900mm, remove out tree stumps and grab out roots	Item			10,000
B	Allow for plunking and strutting	Item			5,000
C	Allow for keeping excavations free from side ground or storm water	Item			5,000
D	Clear site of all bushes shrubs and trees girth not exceeding 600mm grab out roots stumps and dispose off	Sm	435	20	87,000
E	Bulk excavations to reduce levels and disposed off exceeding 200mm and dump away as directed	Sm	272	200	119,900
F	Excavate for foundation trench not exceeding 1.5 m deep starting from reduced levels	Cm	158	200	47,400
G	Ditto exceeding 1.5 deep but not exceeding 3.0m deep	Cm	80		
H	Ditto in column bases not exceeding 3.0 deep	Cm	25	100	2,500
I	Extra over for excavating in rock of any class	Cm	8		
J	Return fill in and ram excavated material around foundation	Cm	105	1000	110,350
K	Cart-away surplus excavated materials to where directed	Cm	53	540	28,620
L	Fill in imported approved murrum to build up levels compacting in layers of 150mm thick sprinkling with water	Sm	573	200	74,600

CARRIED TO COLLECTION

MCWITT ENGINEERING CONSTRUCTION
P.O. Box 4 SOSIOT KERicho
Sign: _____
Date: _____ Tel: +254 791 950 335
Building hour: 0800 am - 0500 pm

[Handwritten signatures and initials]

	10mm hardcore filling well-watered and compacted				
	100mm thick murrum (m.s)	Sm	373	50	12 630
	50mm thick murrum blinding well compacted to receive floor bed (m.s)	Sm	373	220	104 440
	Premise 200cc or any other equal and approved anti-termite treatment applied as per manufactures printed instructions				
	Concrete work	Sm	103	1000	103 000
	50mm thick mass concrete 1:4:8 blinding under foundation	Sm	122	400	48 800
D	Ditto in column bases	Cm	56	3000	168 000
E	Vibrated reinforcement concrete 1:2:4 top	Cm	21	10000	210 000
F	150mm thick floor slab	Cm	25	10000	250 000
G	Ditto in strip foundation footing	Cm	7	900	6 300
H	Ditto in columns	Cm	2	10000	20 000
I	Ditto in column bases				
J	Ditto in steps	Sm	7	500	3 500
K	Extra over 150mm bed for thickening underside slabs				
L	600mm (average) x 300mm (average) including hand backing	Cm	1	9000	9 000
M	hardcore to a slope both sides and all necessary formwork (concrete 1:6:6)	Sm	18	7000	126 000
N	Ditto under staircase footing	Lm	3	900	2 700
O	12mm flex cell expansion joint				
	25x25mm "expedite" sealant				

CHIEFF ENGINEERING CONSTRUCTION
P.O. Box 4 SODOT KERicho
Sodot
Date: Tel: 0254 791050395
Building your vision creating reality

CARRIED TO COLLECTION

1,191,290

3x500
[Handwritten signatures and initials]
HARRO
K...



- Front
1. E.P.C. 101, No. 142 fabric reinforcement mesh
2. 8mm end laps tying wire and spacer blocks
3. weighing 222kg/5m (measured net, allow for laps)
4. reinforcement
5. 8mm diameter square twisted ditto
6. 10mm diameter square twisted ditto
7. 12mm diameter square twisted ditto
8. 16mm ditto
9. Sawn form work for:
10. Sides of strip foundation
11. Side of columns
12. ditto but for concrete columns 200mm diameter
13. Sides of columns bases
14. Sides and edges of floor bed 75-160mm high
15. Sides of ramp and staircase
16. Edges of steps 150-225mm high
17. Walling
18. 100mm thick solid quarry stone walling in cement sand
19. mortar 1:4 with and including hoop iron after every 2nd
20. alternate course

Kg	235	100	23,500
Kg	00		
Kg	1000	100	100,000
Kg	817	150	122,550
Sm	35	265	7000
Sm	90	250	22,500
Sm	8	280	2,240
Sm	50	200	10,000
Lm	175	100	17,500
Sm	4	250	1,000
Lm	15	100	1,500
Sm	300	1000	300,000

CANNETT ENGINEERING CONSTRUCTION
 P.O. Box 4 SOSIOT KERICHU
 Gt. Rd. 254 791950305
 Building with vision, creating reality

CARRIED TO COLLECTION

703,240

Handwritten signatures and initials:
 B. King
 [Signature]
 [Signature]
 [Signature]
 [Signature]

up proofing
 3mm gauge polythene damp proof membrane
 50mm (min) end and side laps
 3ply hessian based bituminous felt damp proof course
 bedded on mortar including leveling
 200mm wide damp proof course under walls
 150mm ditto
 Pillars
 12mm thick rendering in cement sand mortar 1:4
 Prepare and apply 3 coats black bituminous paint to ditto

Sm	373	100	37,300
Lm	175	100	17,500
Lm	94	100	9,400
Sm	87	250	21,750
Sm	55	200	11,000

96,950

total carried to collection below

40,070

COLLECTION

- A Brought forward from PG 1
- B Brought forward from PG 2
- C Brought forward from PG 3
- D Brought forward from above

1,171,290
 703,240
 96,950

CHIEF ENGINEERING CONSTRUCTION
 P.O. Box 4 SCSOT KERICHO
 Date: 10/11/2014 1354 291950305
 Position: Area Officer, creating reality

CARRIED TO SUMMARY

2,329,150



BWT
 [Signature]
 [Signature]
 [Signature]
 KERICHO

OPTION

WORKS VIBRATED REINFORCED CONCRETE 1:2:4 (20/20) in

- Ring beams & lintols
- Fascia beams
- Ditto in columns
- Staircase beam and ramp beams
- Ditto in 175mm thick suspended slab
- Ditto in ramp to slop not exceeding 15 degrees
- Ditto but curved on plan to a radius of 2.5
- Ditto in staircase landing
- Staircase Brest, risers and steps
- Ditto in wyl. sump

FORMWORK

- Sides of columns
- Ditto circular columns
- Sides beams
- Soffites of beams
- Soffites of suspended slab

Cm	12	1000	12000
00	00		
Cm	122	1000	122000
Sm	32	1100	35200
Sm	373	1100	410300
Sm	0		
Sm	0		
Cm	2	10500	21000
Cm	4	10500	42000
Sm			
Sm	179	300	53700
Sm	23	250	5750
Sm	108	250	49500
Sm	35	250	8750
Sm	373	300	111900

CHART ENGINEERING CONSTRUCTION
 P.O. Box 4 SOSIOT KERicho
 S.M. Tel. 259 7919503095
 Catering, printing, printing, printing, printing

CARRIED TO COLLECTION

892,100

[Handwritten signature]

[Handwritten signatures and initials]



Edges of slanting surface of staircase and parapets
to landings

Ditto staircase beam to sides and soffits

Edges of suspended slab 75-150mm high

Edges of landing 150-225mm high

Reinforcement

8mm diameter bars to K.S 5752005 as before described

10mm diameter square twisted ditto

12mm ditto

16mm ditto

20mm ditto

Sm	9	200	1800
Sm	9	200	1800
lm	45	200	13500
lm	15	100	1500
Kg	1800	100	180000
Kg	1731	100	173100
Kg	2000	100	200000
Kg	1622	100	162200
Kg	2233	100	223300

Carried to collection

992,700

COLLECTION

Brought forward from PGS

Brought forward from above

892,100

CARRIED TO SUMMARY

1,244,800

CHETT ENG'G & CONSTRUCTION
P.O. Box 4 SAKHOT KERIHO
Cable: Tel: 254 101951205
Building your dream, creating reality

Handwritten signatures and initials:
Baker
[Signature]
[Signature]
[Signature]
[Signature]

approved local masonry code
printing in cement sand (1:3) mortar

gable walls

100mm thick solid concrete block walling internally
in iron after every 2nd alternate course

12mm flex cell expansion joint

25x25mm expedite sealant

200	Sm	100	300,000
200	Sm	200	38,400
200	Sm	100	200

CHIEF ENGINEER'S CONSTRUCTION
P.O. Box 4 LOSIOT KERICHO
Sign: _____
Date: _____ Tel: +254 701 950305
Building your vision, creating reality

[Handwritten signature]

959,200

TOTAL FOR EXTERNAL AND INTERNAL WALLING
CARRIED TO SUMMARY

[Handwritten signatures and initials]

NGER
and fix the following to UNION catalogue
other equal and approved
to softwood hardwood or the like fixing with
screws

Three lever mortice lock complete with set lever
brass handle furniture

100mm steel butt hinge

Rubber door stop complete with 50mm rawl bolt

Painting and Decorations

Prepare and apply three coats oil paints full gloss
to Crown Sole or other equal and approved top

Metal surface

Timber surface

Aluminium primer or other equal and approved
wood primer before fixing

Backs of frame, board etc. over 100mm but not
exceeding 200mm girth

Prepare and apply three coats oil paints full gloss
to Crown Sole or other equal and approved wood

Timber Frames; over 100mm but not exceeding
200mm girth

CARRIED TO COLLECTION

COLLECTION

FROM PAGE 9

FROM ABOVE

TOTAL FOR DOORS CARRIED TO SUMMARY

14 No 2000 42 000

42 Pairs 400 16 800

18 No 150 2700

800 Lm 100 20000

80 Lm 100 8000

80 Lm 100 8000

183,500

959,200

1,116,700

CHIEF ENGINEERING CONSTRUCTION
P.O. Box 4 JOSOT KERICHO
Date: Tel: +254 791980305
Building your vision, creating reality



Handwritten signatures and initials.

press
25mm thick window boards including built-
up edges and 25x25mm bearer, plugged, counter
sinking and flush pellinging

15x15mm quadrant bead

Perimet box

Comprising 150x 25mm wide fascia 2 No. 150 x
25mm ends 100mm long x25mm block board top
and 50 x 25mm wrot cypress bearer plugged
(104No.)

Supply and fixe the following purpose made mild
steel casement windows standard metal section
from approved manufacturer complete with
frames transoms mullions and with and including
permanent ventilators comprising 'T' bar gauze
and 16 gauge sheet metal hood 50mm high x
50mm projection to full width of window,
coupling mullions approved ironmongery and one
coat manufacturer's primer, all welding around to
smooth finish

Steel, for glazing with putty, lugs to two jambs
cutting and pinning to concrete or block work fixing
to head and sill with screws; plugging

Windows, overall size 1750 x 1700mm high with
2No. openable and 2No fixed light each size
450x1700mm high

Ditto but 1200x1700 high
Ditto but 900x600

Carried to collection

40	1m	100	4100
41	1m	50	2050
24	No	100	2400
24	No	10000	240000
10	No	2000	200000

262,500



Bohner
Bohner
Bohner

Kericho

Grilles
 1/8" thick clear sheet glass panes over 01 but not
 exceeding 0.5 square meters (fixing with putty
 Translucence glass
Prepare and apply three coats oil paint full gloss
to Crown Solo or other equal and approved to:

General window surface; over 300mm girth
 internal
 General window surface; over 300mm girth
 external
 Surface of metal (burglar proofing grilles)

64	Sm	2000	22 800
16	Sm	20000	220 000
64	Sm	150	9 600
16	Sm	120	22 20
0	Sm		

CARRIED TO COLLECTION

460,480
 262,550

COLLECTION
 FROM PAGE 11
 FROM ABOVE

TOTAL CARRIED TO COLLECTION

729,030
 460,480

CRNET ENGINEERING CONSTRUCTION
 P.O. Box 4 SOSIOT KERICHIO
 Sign. Tel: +254 791950305
 E-mail: info@crnet.co.ke
 Building your vision, creating reality



Handwritten signatures and initials, including 'BWS', 'AKA', and 'KING'.

4.1.5
 all finishes
 Plaster 12mm thick 2No.coatwork, 9mm first coat
 of cement sand (1:6) 3mm second coat of cement
 and lime putty (1:10) stocktrowelled to concrete
 or block work base generally to:-

Wall, internal

522	2m	200	104,400
281	5m	200	56,200

Extra over horizontal pointing in 10mm thick rod in
 cement and sand (1,3) mortar to external wall

3200 X 1500mm wide, 25mm thick blockboard
 plugged to concrete or blockwork complete with
 50x25mm thick chamfered frame all round: 3coats
 or black bituminous paint
 Paint and Decorations

Prepare and apply three coats of first plastic
 emulsion paint for:-

650	5m	250	162,500
-----	----	-----	---------

Plastered walls and beams

Prepare and apply three coats of first quality of
 black bitumastic paint to:-

0	5m		
---	----	--	--

Chalk board;

CARRIED TO COLLECTION

323,100

CARNETT ENGINEERING CONSTRUCTION
 P.O. Box 4 SOSIOT KERICHIO
 Tel: +254 791 990305
 Building your future, creating reality



[Handwritten signatures and initials]

FINISHES
 10 backings
 1 thick one coat backings to receive floor tiles
 1x300x9mm ceramic tiles as 'Sanji'
 150x9mm ceramic skirting

673	SM	400	269200
373	SM	1000	373,000
173	LM	250	43,750

TOTAL FOR FINISHES CARRIED TO COLLECTION

686,950

DNKETT ENGINEERING CONSTRUCTION
 P O Box 4 SOSIOT KERICHIO
 Sign: _____
 Date: _____ Tel: +254 691 960305
 Building your vision, creating reality



Handwritten signatures and initials, including 'B. K. S.', 'K. S.', and 'K. S.'.

	DESCRIPTION	QTY	UNIT	R.V.O	ALAB
	CEILING FINISHES				
	Approved wood rafters, prime grade				
	pressure impregnated				
	100 x25mm moulded cornice	0	1m		
	Approved sawn softwood second grade				
	pressure impregnated				
	50 x50mm branderling	0	1m		
	PLAIN SHEET FINISHES				
	Cellotex ceiling boards				
	2mm thick nailed to 50 x50mm timber	0	5m		
	branderling(m/s) nails punched and				
	purified set to pattern to ceilings				
	extra; access panel 600 x 600 ,50 x50mm	0	Ns		
	softwood framing all round fixing with				
	chromium plated screws and cup				
	washers				
	<u>Painting and Decorations</u>				
	<u>To wood surfaces</u>				
	Knot prime and stop and prepare and				
	apply three coats polyurethane matt				
	varnish on woodwork internally				
	Moulded cornice not exceeding 100mm	0	1m		
	girth				
	Prepare and apply three coats oil paint				
	full gloss to Crown Solo or other paint				
	and approved to;				
	Soft board surfaces	0	5m		
	Carried to collection				

SMITH ENGINEERING CONSTRUCTION
 2 OI Box 4 SOSIOT KERICHIO
 San. Tel: 254 201350305
 Building your dreams creating reality



[Handwritten signatures and initials, including 'B. Smith', 'K. K.', and 'P. K. K.'].

DESCRIPTION		QTY	UNIT	PRICE	AMOUNT
Metal work					
PURPOSE MADE UNITS					
A	1000mm long, 20mm diameter steel rods, forged alone end bull into concrete other end welded and ground smooth	50	Ng	200	50,000
B	Handrail and bottom rail 10x4mm thick steel flat welded and ground smooth to balustrades	20	Lm	220	5600
C	Intermediate rails 10x4mm thick steel flat welded and ground smooth to balustrades	20	Lm	220	5600
D	Wrot mahogany 100x50mm moulded handrail screwed to steel flat including countersinking and flush pellinging	20	Lm	600	12000
Painting and Decorations					
To metal surfaces					
One coat etching primer; One undercoat, two coats super Gloss oil paint to "Crown paints" or other equal and approved					
Small pipes					
Frames: 100 to 200mm girth					
To wood surfaces					
Knot prime and stop, prepare and apply three coats of two back polyurethane varnish on:					
surfaces of handrail and skirting over 100mm but not exceeding 200mm girth.					
TOTAL TO COLLECTION					72,400

Handwritten signatures and initials:
 [Signature]
 [Signature]
 [Signature]
 [Signature]

CANNETT ENGINEERS CONSTRUCTORS
 P O Box 4 SOSIOT KERICHO
 Sign: _____
 Date: _____ Tel: +254 791950305
 Building better vision creating reality



	COLLECTION	
	FROM PAGE 13	323 100
B	FROM PAGE 14	626 950
C	FROM PAGE 15	
D	FROM PAGE 16	72 400
CARRIED TO SUMMARY		1, 081, 450

Handwritten signatures and initials:
 [Signature]
 [Signature]
 [Signature]
 [Signature]

PROJECT ENGINEERING CONSTRUCTION
 S.O.S. 4 S.O.S.I.T. KERICHIO
 TEL 724 70190305
 The first your vision, creating reality



Handwritten signature:
 [Signature]

ITEM	DESCRIPTION
------	-------------

AMOUNT

	BUILDERS WORK			
A	CARRIED FORWARD FROM PAGE 4		2, 222,	50
B	CARRIED FORWARD FROM PAGE 6		1, 244,	200
C	CARRIED FORWARD FROM PAGE 7		939	200
D	CARRIED FORWARD FROM PAGE 8		---	
E	CARRIED FORWARD FROM PAGE 10		x, 667	700
F	CARRIED FORWARD FROM PAGE 12		727,	030
G	CARRIED FORWARD FROM PAGE 17		1, 021,	450

CARRIED TO GRAND SUMMARY

7,664,330

CANNETT ENGINEERING CONSULTANTS
P.O. Box 4 SCOTSDALE, ARIZONA 85201
Tel. (602) 950-3005
Building your vision, creating reality

IV. DESCRIPTION

A	Allow Ksh 200,000 (two hundred thousand) for electrical installation and KPL connection	200,000.00
B	Allow Ksh 200,000 (two hundred thousand) for contingencies ✓	200,000.00
C	Allow Ksh. 150,000 (one hundred and fifty thousand) for project management	150,000.00

CARRIED TO GRAND SUMMARY

550,000

ATT ENGINEERING CONSULTANTS
P.O. Box 4 SODOT KERICHO
Kenya
Tel: +254 701950705
Building with vision creating reality



BUILDERS WORK
PROVISIONAL SUM

7,647,330
550,000.00

TOTAL

8,214,330

ADD 16% VAT

1,314,292.80

TOTAL FOR PROPOSED ERECTION TO COMPLETION 1
STOREY DORMITORY BLOCK OF AT CHEPTENYE BOYS
HIGH SCHOOL

9,528,622.80

AMOUNT IN WORDS Nine million five hundred and twenty eight
thousand six hundred and twenty two shillings and eighty cents.

CONTRACTOR NAME CNNETT ENG. WNT. SIGN A DATE 22/01/2020

WITNESS NAME BIL ALAN SIGN A DATE 22/01/2020

[Handwritten signatures]
CNNETT ENGINEERING CONSTRUCTION
P.O. Box 4
KERICHO
TEL: +254 791950305
Email: info@cnnett.co.ke

