

Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

# MINUTES OF KITUI RURAL NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND HELD ON 25-SEPTEMBER, 2020 AT NGCDF OFFICE BOARDROOM KWAVONZA

# MEMBERS PRESENT

| MuemaMunyoki        | Chairman   |
|---------------------|--|
| Cynthia Robi        | Fund Account Manager   |
| Gerald Mutuku       | DCC Lower Yatta  |
| Justus NzilaMuthoka | Secretary  |
| MbaiMwale           | Member   |
| Angelina Francis    | Member   |
| JumaMutia           | Member   |
| Patricia Kioko      | Member   |
| Maurice Kiema       | Member   |
| Loise Mukena        | Member   |
|                     | Cynthia Robi Gerald Mutuku Justus NzilaMuthoka MbaiMwale Angelina Francis JumaMutia Patricia Kioko Maurice Kiema |

### **AGENDA**

- 1. Preliminaries
- Reading and confirmation of previous minutes
- 3. Matters arising
- 4. On-going projects
- 5. Project Proposal 2020/21
- 6. Prioritization of fy 2019/20- 30,367,724 .10
- 7. Tendering of CSR Project.
- 8. NGCDF Office Phase two payment.
- 9. Payment of staff gratuity- Geoffrey Safari
- 10. FY 2018/2019 Code list 2M for Office.
- 11. AOB

# MIN. KR 1/25/9/2020: PRELIMINARIES

The meeting was called to order at 10.45am. Members present were welcomed to the meeting. The meeting was opened with a word of prayer led by Mr. Maurice Kiema

MIN. KR 02/25/9/2020: READING AND CONFIRMATION OF PREVIOUS MINUTES

Amusii.

Page 1 of 20



The minutes of previous meeting were read by the Secretary and confirmed to be minutes of the previous meeting by Loise Mukena and Seconded by Juma Mutie

## MIN. KR 03/25/9/2020: MATTERS ARISING.

The Induction was recommended as a successful exercise and good start to the members. They acknowledged the good plans by the chairman and FAM. The Training was very relevant and educative.

## MIN. KR 04/25/9/2020: ON-GOING PROJECTS

The NG-CDFC had committed to allocate funds to the following projects in this financial year. However, it was noted that some projects still had balances in their PMC accounts while some projects have been completed by the school.

| S.NO | Financial year | Project name                | Approved activities   | Implementation status/level |
|------|----------------|-----------------------------|---|-----------------------------|
| 1.   | 2016/17        | Kyoani Primary<br>School    | Renovation of 4 classrooms; plastering, flooring and shuttering | Complete                    |
| 2.   | 2016/17        | Mbitini Primary<br>School   | Construction of 1 classroom                                     | Complete                    |
| 3.   | 2016/17        | Mutisya Primary<br>School   | Construction of 1 classroom                                     | Complete                    |
| 4.   | 2016/17        | Kyenze Primary<br>school    | Construction of 1 classroom                                     | Complete                    |
| 5.   | 2016/17        | Malimbani<br>Primary School | Construction of 1 classroom                                     | Complete                    |
| 6.   | 2017/18        | Kyamboo<br>Primary School   | Construction of 1 classroom; walling                            | Complete                    |
| 7.   | 2017/18        | Mukundi<br>Primary School   | Construction of 1 classroom; walling and roofing                | Complete                    |



Office Contact: 0727389947 Email: cdfkituirural@ngcdf.go.ke

| 8.  | 2017/18 | Ndokeani<br>Primary School                    | Construction of 1 classroom  | Complete |
|-----|---------|---|--|----------|
| 9.  | 2017/18 | Kavumbuni<br>Mixed Day<br>Secondary<br>School | Fencing of school<br>compound; 500M with<br>barbed wire and metallic<br>posts and a gate | Complete |
| 10. | 2017/18 | Kwa Kitungu<br>Primary School                 | Construction of 1 classroom  | Complete |
| 11. | 2017/18 | Mwinzengi<br>Primary School                   | Construction of a classroom  | Complete |
| 12. | 2017/18 | Kitamaa Primary<br>School                     | Re-roofing of 5 classrooms   | Complete |
| 13. | 2017/18 | Kwa Vonza<br>Primary School                   | Completion of 5 classrooms; plastering, flooring and shuttering                          | Complete |
| 14. | 2017/18 | Utawala Primary<br>School                     | Fencing of school<br>compound; 500M with<br>barbed wire and metallic<br>posts and a gate | Complete |
| 15. | 2017/18 | Wumu Primary<br>School                        | Construction of 1 classroom  | Complete |
| 16. | 2017/18 | Ngiluni Mixed<br>Secondary<br>School          | Construction of 1 classroom  | Complete |
| 17. | 2015/16 | Kanyangi Police<br>Station                    | Completion of an office block- shuttering and plastering                                 | Complete |

Amuskii.

Dagen



Office Contact: 0727389947 Email: cdfkituirural@ngcdf.go.ke

| 18. | 2016/17 | Kalivini Primary<br>School      | Renovations; raising of walls and re-roofing of 2 classrooms             | Complete |
|-----|---------|---------------------------------|--|----------|
| 19. | 2016/17 | Kaondu Primary<br>School        | Construction of admin block; walling and roofing                         | Complete |
| 20. | 2016/17 | Kyandwia<br>Primary School      | Completion of 3 classrooms and staffroom; plastering and fixing shutters | Complete |
| 21. | 2016/17 | Masoka Primary<br>School        | Renovation; raising of walls and re-roofing of 3 classrooms              | Complete |
| 22. | 2016/17 | Mumbe Primary<br>School         | Construction of 2 classrooms; walling and roofing                        | Complete |
| 23. | 2016/17 | Kalulini<br>Secondary<br>School | Sinking and equipping of 1 borehole for the school                       | Complete |
| 24. | 2016/17 | St. Augustine<br>Kanyangi Boys  | Construction of 2 bedroom staff quarter                                  | Complete |
| 25. | 2016/17 | Kanyongonyo AP<br>Line          | Construction of 3 AP staff units; walling and roofing                    | Complete |
| 26. | 2016/17 | Ilika AP Line                   | Construction of 3 AP staff units; walling and roofing                    | Complete |
| 27. | 2016/17 | Kalulini AP Line                | Construction of 3 AP staff units; walling and roofing                    | Complete |
| 28. | 2016/17 | Katwala AP Line                 | Construction of 3 AP staff units; walling and roofing                    | Complete |



> Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

| 29. | 2016/17 | Kitungati AP<br>Line       | Construction of 3 AP staff units; walling and roofing  | Complete |
|-----|---------|----------------------------|--|----------|
| 30. | 2016/17 | Kwa Vonza AP<br>Line       | Construction of 3 AP staff units; walling and roofing  | Complete |
| 31. | 2016/17 | Ngiluni AP line            | Construction of 3 AP staff units; walling and roofing  | Complete |
| 32. | 2017/18 | Waivumbu<br>Primary School | Flooring, plastering,<br>windows of 3 classrooms to<br>completion  | Complete |
| 33. | 2017/18 | Muvitha<br>Primary School  | Construction of a classroom to completion  | Complete |
| 34. | 2017/18 | Kathiani<br>Primary School | Completion of one classroom, flooring and plastering @Kshs.200,000, fencing of school compound 300 meters with barbed wire @Kshs.100,000 | Complete |
| 35. | 2017/18 | Kangala Primary<br>School  | Flooring, plastering,<br>windows of 2 classes  | Complete |

The NG-CDFC has committed to fund the following on-going projects through reallocation of the Emergency funds (2019/20 financial year)

| S.no | Financial year | Project name       | Project activity  | Amount  | Expected output       |
|------|----------------|--------------------|---|---------|-----------------------|
| 1.   | 2016/17        | Nzambia AP<br>Line | Construction of 3 AP<br>Staff units; walling<br>and roofing | 300,000 | A complete staff unit |

Spruovi.

The state of the s



| 2. | 2016/17 | Kawongo AP<br>Line              | Construction of 3 AP<br>Staff units; walling<br>and roofing | 300,000 | A complete staff unit     |
|----|---------|---------------------------------|---|---------|---------------------------|
| 3. | 2016/17 | Tanganyika<br>Primary<br>School | Renovation; raising of walls and re-roofing of 7 classrooms | 500,000 | 7 classrooms<br>completed |

# MIN. KR 05/25/9/2020: Project Proposal 2020/21

Through the Chairman, NGCDFC discussed the Agendas based on the Ward meetings, which were done during the M&E and previous FY where some projects were not considered. The decision of the prioritized projects were based on the ward reviewed report. The Members approved the following as Project Proposal Budget for the FY 2020/21 Allocation of Kshs. 137,201,879.31

|    | Project Name           | Estimated cost | Cumulative allocation | Project activity  | Amount Allocated | Current<br>Status |
|----|------------------------|----------------|-----------------------|---|------------------|-------------------|
| 1. | Employees'<br>Salaries | 3,186,049.76   | ~                     | Payment of staff salaries and gratuity  | 3,186,049.76     | New               |
| 2. | Goods and<br>Services  | 1,646,063.00   | ~                     | Purchase of fuel,<br>repairs and<br>maintenance, printing,<br>stationery, telephone,<br>travel and subsistence,<br>office tea | 1,646,063.00     | New               |
| 3. | NSSF                   | 200,000.00     | ~                     | Payment of NSSF for the staff   | 200,000.00       | New               |
| 4. | NHIF                   | 200,000.00     | ~                     | Payment of NHIF for the staff   | 200,000.00       | New               |
| 5. | Committee<br>Expenses  | 3,000,000.00   | ~                     | Payment of Committee sitting allowances, transport, conferences   | 3,000,000.00     | New               |
|    | Sub-total              | \$ 1 m         |                       |   | 8,232,112.76     |                   |
|    | MONITORING             | , EVALUATION A | ND CAPACITY           | BUILDING  |                  |                   |



Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

|     | Project Name                            | Estimated cost | Cumulative allocation | Project activity   | Amount Allocated | Current<br>Status |
|-----|---|----------------|-----------------------|--|------------------|-------------------|
| 6.  | Goods and<br>Services                   | 1,016,056.00   | ~                     | Purchase of fuel,<br>repairs and<br>maintenance, printing,<br>stationery, Airtime,<br>travel and subsistence | 1,016,056.00     | New               |
| 7.  | Committee<br>Expenses                   | 900,000.00     | ~                     | Payment of Committee sitting allowances, transport, conferences  | 900,000.00       | New               |
| 8.  | NG-<br>CDFC/PMC<br>Capacity<br>Building | 2,200,000.00   | ~                     | Undertake training of<br>the<br>PMCs/NGCDFCs/Staff<br>on NGCDF Related<br>issues                             | 2,200,000.00     | New               |
|     | Sub-total                               |                |                       |  | 4,116,056        |                   |
|     | BURSARY                                 |                |                       |  |                  |                   |
| 9.  | Bursary<br>Secondary<br>Schools         | 23,700,000.0   | ~                     | Payment of bursary to<br>needy student in<br>Secondary school  | 23,700,000.00    | New               |
| 10. | Bursary<br>Tertiary<br>Schools          | 16,000,000.0   | ~                     | Payment of bursary to<br>needy student in<br>Tertiary Institution  | 16,000,000.00    | New               |
| 11. | Bursary<br>Special<br>Schools           | 300,000.00     | ~                     | Payment of bursary to needy student in special schools   | 300,000.00       | New               |
|     | Sub-total                               |                |                       |  | 40,000,000       |                   |
|     | EMERGENCY                               |                |                       |  |                  |                   |
| 12. | Emergency                               | 7,192,206.90   | ~                     | To cater for any unforeseen occurrences in the constituency during the financial year                        | 7,192,206.90     | New               |
|     | PRIMARY SCH                             | OOLS           |                       |  |                  |                   |
| 13. | Mumbe<br>Primary<br>School              | 1,000,000.00   | ~                     | Construction of 1 classroom to completion  | 1,000,000.00     | New               |
| 14. | Hon. Mutisya<br>Primary<br>School       | 1,000,000.00   | ~                     | Construction of 1 classroom to completion  | 1,000,000.00     | New               |







|     | Project Name                   | Estimated cost | Cumulative allocation | Project activity   | Amount Allocated | Current<br>Status |
|-----|--------------------------------|----------------|-----------------------|--|------------------|-------------------|
| 15. | Kavumbuni<br>Primary<br>School | 2,000,000.00   | ~                     | Construction of 2 classrooms to completion   | 2,000,000.00     | New               |
| 16. | Kilisa Primary<br>School       | 1,000,000.00   | 500,000.00            | Completion of one classroom: installation of doors and windows plaster, flooring & painting                    | 500,000.00       | Ongoing           |
| 17. | Kisauni<br>Primary<br>School   | 800,000.00     | ~                     | Fencing school compound with chain link and gate & concrete posts (4 Acre)to completion                        | 800,000.00       | New               |
| 18. | Mwaani<br>Primary<br>School    | 1,200,000.00   | ~                     | Renovations of 8 Classrooms: Plastering, Flooring & installation of doors and windows to completion            | 1,200,000.00     | New               |
| 19. | Ngomoni<br>Primary<br>School   | 800,000.00     | ~                     | Fencing school compound with chain link and gate & concrete posts with gate (4 Acre)to completion              | 800,000.00       | New               |
| 20. | Syomunyu<br>Primary<br>School  | 900,000.00     | ~                     | Fencing school compound with chain link and gate & concrete posts with gate (5 Acre)to completion              | 900,000.00       | New               |
| 21. | Kithiani<br>Primary<br>School  | 1,500,000.00   | ~                     | Renovation of 6 classrooms: re-roofing ,plastering, flooring & installation of doors and windows to completion | 1,500,000.00     | New               |
| 22. | Kyoani<br>Primary              | 2,000,000.00   | <b>19</b> 0           | Construction of 2 classrooms to  | 2,000,000.00     | New               |



Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

|     | Project Name                 | Estimated cost | Cumulative allocation | Project activity   | Amount Allocated | Current<br>Status |
|-----|------------------------------|----------------|-----------------------|--|------------------|-------------------|
|     | School                       |                |                       | completion   |                  |                   |
| 23. | Ituki Primary<br>School      | 700,000.00     | ~                     | Fencing school<br>compound with chain<br>link and gate &<br>concrete posts (3<br>acre)to completion  | 700,000.00       | New               |
| 24. | Ituki Primary<br>School      | 500,000.00     | ~                     | Renovation of 2 classroom: raising walls & re- roofing to completion   | 500,000.00       | New               |
| 25. | Ngiluni<br>Primary<br>School | 1,250,000.00   | ~                     | Renovation of 4<br>classroom and two<br>offices: re roofing,<br>flooring, installation of<br>doors and windows<br>and painting to<br>completion          | 1,250,000.00     | New               |
| 26. | Masoka<br>Primary<br>School  | 1,000,000.00   | ~                     | Construction of Girls toilet 6 doors and boys toilet 4 door & urinal to completion.  | 1,000,000.00     | New               |
| 27. | Kalala<br>Primary<br>School  | 1,000,000.00   | ~                     | Renovation of 8 classrooms: raising walls & roofing of 2 classrooms: plastering flooring installation of doors and windows of 6 classrooms to completion | 1,000,000.00     | New               |
| 28. | Mbananga<br>Primary          | 1,000,000.00   | ~                     | Construction of 1 classroom to completion  | 1,000,000.00     | New               |
| 29. | Kilevi Primary<br>School     | 1,250,000.00   | ~                     | Renovation of 9<br>classrooms: re-roofing<br>of 5 classes and<br>plastering, flooring<br>,installation of doors<br>and windows to                        | 1,250,000.00     | New               |

Smuori.

Page **9** of **20** 



|     | Project Name                   | Estimated cost | Cumulative allocation | Project activity  | Amount Allocated | Current<br>Status |
|-----|--------------------------------|----------------|-----------------------|---|------------------|-------------------|
|     |                                |                |                       | completion  |                  |                   |
| 30. | Nguuni<br>Primary<br>School    | 700,000.00     | ~                     | Fencing school compound with chain link and gate & concrete posts (3 acre)to completion                           | 700,000.00       | New               |
| 31  | Kisasi<br>Primary<br>School    | 750,000.00     | ~                     | Renovation of 3 classrooms: re-roofing, plaster, shattering, flooring &painting to completion                     | 750,000.00       | New               |
| 32  | Makolongo<br>Primary<br>School | 1,200,000.00   | 700,000.00            | Completion of 100<br>students capacity<br>dormitory: plaster,<br>shattering, flooring &<br>painting to completion | 500,000.00       | Ongoing           |
| 33  | Misuuni<br>Primary<br>School   | 1,250,000.00   | ~                     | Renovation of 5 classrooms: re-roofing, flooring, plastering and painting to completion                           | 1,250,000.00     | New               |
| 34  | Kitungate<br>Primary<br>School | 800,000.00     |                       | Fencing school compound with chain link and gate & concrete posts (5 acre) to completion                          | 800,000.00       | New               |
| 35  | Mwenzengi<br>Primary<br>School | 1,000,000.00   | 500,000.00            | Completion of one classroom: roofing, plastering, flooring & installation of doors and windows to completion      | 500,000.00       | Ongoing           |
| 36  | Mbitini<br>Primary<br>School   | 1,250,000.00   | ~                     | Renovation of 5 classes: re-roofing ,plastering, flooring & installation of doors and windows to completion       | 1,250,000.00     | New               |



|    | Project Name                     | Estimated cost | Cumulative allocation | Project activity  | Amount Allocated | Current<br>Status |
|----|----------------------------------|----------------|-----------------------|---|------------------|-------------------|
| 37 | Kimuuni<br>Primary<br>School     | 800,000.00     | ~                     | Fencing school compound with chain link and gate & concrete posts (5 acre)to completion                         | 800,000.00       | New               |
| 38 | Maangani<br>Primary<br>School    | 1,800,000.00   | (F)                   | Renovation of 9 classrooms: plastering, flooring & installation of doors and windows to completion              | 1,800,000.00     | New               |
| 39 | Usang'a<br>Primary<br>School     | 1,500,000.00   |                       | Renovation of 6 classrooms: re-roofing , plastering, flooring & installation of doors and windows to completion | 1,500,000.00     | New               |
| 40 | Muluti<br>Primary<br>School      | 2,000,000.00   | ~                     | Renovation of 8 classrooms: re-roofing ,plastering, flooring & installation of doors and windows to completion  | 2,000,000.00     | New               |
| 41 | Isovya<br>Primary<br>School      | 1,500,000.00   | ~                     | Renovation of 6 classrooms: re-roofing ,plastering, flooring & installation of doors and windows to completion  | 1,500,000.00     | New               |
| 42 | Kyosini<br>Primary<br>School     | 2,000,000.00   | ~                     | Construction of an Administration block to completion comprising of 3 roomed offices and 1 staffroom            | 2,000,000.00     | New               |
| 43 | Mukelenzuni<br>Primary<br>School | 1,250,000.00   | ~                     | Renovation of 5no.<br>classrooms: re-roofing<br>and installation of<br>doors and windows to<br>completion       | 1,250,000.00     | New               |







| E  | Project Name                   | Estimated cost | Cumulative allocation | Project activity   | Amount Allocated | Current<br>Status |
|----|--------------------------------|----------------|-----------------------|--|------------------|-------------------|
| 44 | Ndunguni<br>Primary<br>School  | 1,350,000.00   | ~                     | Renovation of 9 classrooms: plastering, flooring & installation of doors and windows & construction of verandahs to completion | 1,350,000.00     | New               |
| 45 | Kanyonyoo<br>Primary<br>School | 2,000,000.00   | ~                     | Construction of 2 classrooms to completion   | 2,000,000.00     | New               |
| 46 | Masaani<br>Primary<br>School   | 1,200,000.00   | Saw S                 | Renovation of 8 classrooms: plastering, flooring & installation of doors and windows to completion                             | 1,200,000.00     | New               |
| 47 | Kamanyi<br>Primary<br>School   | 450,000.00     | ~                     | Renovation of 3 classrooms: plastering, flooring & installation of doors and windows to completion                             | 450,000.00       | New               |
| 48 | Kathome<br>Primary<br>School   | 300,000.00     | ~                     | Renovation of 2 classrooms: plastering, flooring & installation of doors and windows to completion                             | 300,000.00       | New               |
| 49 | Kyandwia<br>Primary<br>School  | 1,000,000.00   | ~                     | Construction of 1 classroom to completion  | 1,000,000.00     | New               |
| 50 | Kyamungi<br>Primary<br>School  | 800,000.00     | ~                     | Fencing school compound with chain link and gate & concrete posts with gate (4acre)to completion                               | 800,000.00       | New               |
| 51 | Muusini<br>Primary<br>School   | 1,200,000.00   | ~                     | Renovation of 8 classrooms: plastering, flooring & installation of doors and windows to completion                             | 1,200,000.00     | New               |



> Kitui-Kenya Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

| Ilovi Primary<br>School                       | 500,000.00  |   |  |  | Status   |
|---|---|---|--|--|--|
|   |   | ~   | Renovation of 2 classrooms: plastering, flooring & installation of doors and windows   | 500,000.00   | New  |
| Sub-total                                     |   |   |  | 44,650,000   |  |
| SECONDARY S                                   | CHOOLS  |   |  |  |  |
| Mandongoi<br>Mixed Day<br>Secondary<br>School | 2,781,545.00  | 1,300,000.0   | Completion of 45 students capacity science laboratory: plastering, flooring & installation of doors and windows to completion  | 1,491,503.65   | Ongoing  |
|   |   |   | Kshs.800,000 was<br>allocated in- 2015/16<br>Financial Year  |  |  |
| Kiseuni<br>Mixed Day<br>Secondary             | 1,500,000.00  | 500,000.00  | Completion of 300 students capacity dining hall: plastering, flooring & installation of doors and windows to completion  | 1,000,000.00   | Ongoing  |
| Nzambia<br>Mixed Day<br>Sec-School            | 2,500,000.00  | ~   | Construction of 150 capacity girls dormitory to  | 2,500,000.00   | New  |
| Mosa<br>Secondary<br>School                   | 2,700,000.00  | 700,000.00  | Completion Of twin house Principals Residential House 4rooms with kitchens: raising wall, roofing ,plastering, flooring & installation of doors and windows to completion  | 2,000,000.00   | Ongoing  |
|   | Mandongoi<br>Mixed Day<br>Secondary<br>School  Kiseuni<br>Mixed Day<br>Secondary  Nzambia<br>Mixed Day<br>Sec-School  Mosa<br>Secondary | Mixed Day Secondary School  Kiseuni 1,500,000.00  Mixed Day Secondary  Nzambia 2,500,000.00  Mixed Day Sec-School  Mosa 2,700,000.00  Secondary | Mandongoi<br>Mixed Day<br>Secondary<br>School         2,781,545.00         1,300,000.0           Kiseuni<br>Mixed Day<br>Secondary         1,500,000.00         500,000.00           Nzambia<br>Mixed Day<br>Sec-School         2,500,000.00         -           Mosa<br>Secondary         2,700,000.00         700,000.00 | Mandongoi Mixed Day Secondary School    2,781,545.00   1,300,000.0   Completion of 45   students capacity science laboratory: plastering, flooring & installation of doors and windows to completion   Kshs.800,000 was allocated in- 2015/16   Financial Year | Mandongoi Mixed Day Secondary School    School |

Broki.

Juens

Page 13 of 20



|    | Project Name                            | Estimated cost | Cumulative allocation | Project activity  | Amount Allocated | Current<br>Status |
|----|---|----------------|-----------------------|---|------------------|-------------------|
|    |   |                |                       | was allocated 700,000 for construction of principal's house to completion   |                  |                   |
| 57 | Mavindini<br>Secondary<br>School        | 2,500,000.00   |                       | Construction of 45<br>students capacity<br>Laboratory to<br>completion  | 2,500,000.00     | New               |
| 58 | Ikave Mixed<br>Sec-School               | 2,500,000.00   | -                     | Construction of 45<br>students capacity<br>Laboratory to<br>completion  | 2,500,000.00     | New               |
| 59 | Nguuni<br>Mixed Day<br>Sec-School       | 1,200,000.00   | 700,000.00            | Completion Of 150<br>students capacity<br>Dormitory: ,Plastering,<br>Flooring & installation<br>of doors and windows<br>to completion | 500,000.00       | Ongoing           |
| 60 | Kilinyaa<br>Secondary<br>School         | 1,500,000.00   | 500,000.00            | Completion of 45 students capacity science laboratory: plastering, flooring & installation of doors and windows to completion         | 1,000,000.00     | Ongoing           |
| 61 | Kanzau<br>Secondary<br>School           | 2,500,000.00   | -                     | Construction of 100<br>students capacity<br>dormitory to<br>completion  | 2,500,000.00     | New               |
| 62 | Kimuuni<br>Mixed<br>Secondary<br>School | 1,700,000.00   | 700,000.00            | Completion of 45 students capacity science laboratory: plastering, flooring & installation of doors and windows to completion         | 1,000,000.00     | Ongoing           |



Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

|    | Project Name                                    | Estimated cost | Cumulative allocation | Project activity   | Amount Allocated | Current<br>Status |
|----|---|----------------|-----------------------|--|------------------|-------------------|
| 63 | Kwa-Kilui<br>Secondary<br>School                | 1,200,000.00   | ~                     | Equipping School<br>Borehole; purchase<br>and installation of<br>solar pump  | 1,200,000.00     | New               |
| 64 | Nyanyaa<br>Mixed<br>Secondary<br>School         | 3,000,000.00   | ~                     | Drilling of a borehole<br>and equipping;<br>purchase and<br>installation of solar<br>pump  | 3,000,000.00     | New               |
| 65 | St. James<br>Matulani<br>Secondary<br>School    | 1,500,000.00   | 800,000.00            | Completion of 100 students capacity dormitory: plastering, flooring & installation of doors and windows & painting to completion                 | 700,000.00       | Ongoing           |
| 66 | St. Lukes<br>Yatta Boy's<br>Secondary<br>School | 700,000.00     | ~                     | Construction Of 15<br>students capacity<br>Computer Laboratory   | 700,000.00       | New               |
| 67 | Kawongo<br>Secondary<br>School                  | 1,000,000.00   | ~                     | Construction Of<br>Classroom to<br>completion  | 1,000,000.00     | New               |
| 68 | Hon. Mwalika<br>Secondary<br>School             | 1,650,000.00   | 500,000.00            | Completion Of One<br>Classroom 450,000:<br>Plastering, Flooring &<br>Shuttering &<br>Construction Of 1<br>roomed Office<br>700,000 to completion | 1,150,000.00     | New               |
| 69 | Ituki<br>Secondary<br>School                    | 970,000.00     | 500,000.00            | Completion Of 1 classroom: Plastering, Flooring & installation of doors and windows & painting to completion                                     | 470,000.00       | On-<br>going      |







Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

|    | Project Name                          | Estimated cost | Cumulative allocation | Project activity  | Amount Allocated | Current<br>Status |
|----|---------------------------------------|----------------|-----------------------|---|------------------|-------------------|
| 70 | Mamole<br>Secondary<br>School         | 1,900,000      | 1,000,000             | Completion of dormitory with a capacity of 80 students; flooring, plastering, shatters and painting   | 900,000.00       | On-<br>going      |
| 71 | Mbitini<br>Education<br>Office        | 2,850,000.00   | 1,850,000.0           | Completion 300 teachers Education hall: Plastering, Flooring with tiles & installation of doors and windows, Verandah with tiles to completion  The Kshs.1,050,000 was approved through a reallocation on 3rd October 2019 for completion of office hall and office (roofing, floor, plastering, windows and doors, wall painting)  Kshs.800,000- was allocated in 2017/18 financial year | 1,000,000.00     | On-<br>going      |
|    | Sub-total                             |                |                       |   | 26,211,503.65    |                   |
|    | SECURITY                              |                |                       |   |                  |                   |
| 72 | Makusya<br>Chief's Office             | 1,000,000.00   | ~                     | Construction Of 2 roomed chiefs Office to upto roofing level  | 500,000.00       | New               |
| 73 | Nguuni<br>Assistant<br>Chief's Office | 1,000,000.00   | 500,000.00            | Completion 2 roomed<br>Chief's Office;<br>plastering, flooring &  | 500,000.00       | Ongoing           |



> Office Contact:0727389947 Email: cdfkituirural@ngcdf.go.ke

|    | Project Name                               | Estimated cost | Cumulative allocation | Project activity   | Amount Allocated | Current<br>Status |
|----|--|----------------|-----------------------|--|------------------|-------------------|
|    |  |                |                       | windows to completion  |                  |                   |
| 74 | Kanzauwu<br>Administratio<br>n Police Line | 550,000.00     | 300,000.00            | Completion Of 2<br>roomed Administration<br>Block to<br>completion(Fixing of 2<br>windows, flooring,<br>plastering and paint<br>works) | 250,000.00       | Ongoing           |
|    |  |                |                       | The size of the rooms is smaller as compared to the others   |                  |                   |
| 75 | Katwala<br>Chiefs Office                   | 1,200,000.00   | 600,000.00            | Completion Of 3<br>roomed chiefs Office:<br>Plastering, Shuttering,<br>Ceiling And Painting  | 600,000.00       | Ongoing           |
| 76 | Mbitini<br>Chief's Camp                    | 1,100,000.00   | 600,000.00            | Completion Of 2 roomed chiefs Office; Plastering, flooring, putting of doors and windows and paint works                               | 500,000.00       | On-<br>going      |
|    |  |                |                       | The size of the rooms is bigger as compared to the others  |                  |                   |
| 77 | Mbusyani<br>Chief's Camp                   | 1,100,000.00   | 600,000.00            | Completion Of 2<br>roomed chiefs Office;<br>Plastering, flooring,<br>putting of doors and<br>windows and paint<br>works                | 500,000.00       | On-<br>going      |
|    | 0  |                |                       | The size of the rooms is bigger as compared to the others  |                  |                   |

Page **17** of **20** 



|    | Project Name                         | Estimated cost | Cumulative allocation | Project activity  | Amount Allocated | Current<br>Status |
|----|--------------------------------------|----------------|-----------------------|---|------------------|-------------------|
| 78 | Kwa-vonza<br>Chiefs Office           | 1,700,000.00   | 900,000.00            | Completion Of Administration Offices with 4rooms and cell, Plastering, Flooring & installation of doors and windows, wiring to completion | 800,000.00       | Ongoing           |
|    | SPORTS                               |                |                       | •   |                  |                   |
| 79 | Constituency<br>Sports<br>Tournament | 2,700,000.00   | ~                     | Carry out Constituency<br>Sports tournament and<br>the winning<br>teams/schools to be<br>awarded with trophies,<br>balls and games kit.   | 2,700,000.00     | New               |
|    | ENVIRONMEN                           | T              |                       |   |                  |                   |
| 80 | Kitui Rural<br>NG-CDF<br>Office      | 400,000.00     | ~                     | Leveling of the Office compound (eighth Acre), stripping, grading and dumping and compacting the selected material.                       | 400,000.00       | New               |
|    | TOTAL                                |                |                       |   | 137,201,879.31   |                   |

# MIN. KR 06/25/9/2020: Prioritization of fy 2019/20 - 30,367,724 .10

The chairman informed the Members of the disbursed funds 30,367,724.10. Members discussed the agenda harmoniously approved to prioritize the following projects which are yet to be done.

|    | Project Name                  | Amount 30,367,724.10. |
|----|-------------------------------|-----------------------|
| 1. | NSSF                          | 200,000               |
| 2. | NG-CDFC/PMC Capacity Building | 60,450                |
| 3. | Bursary Secondary Schools     | 9,093,000             |
| 4. | Bursary Tertiary Schools      | 67,000                |
| 5. | Bursary Special Schools       | 40,000                |
| 6. | Emergency                     | 4,898,241             |
| 7. | Mandu Primary School          | 1,350,000             |



Office Contact: 0727389947 Email: cdfkituirural@ngcdf.go.ke

| 8.  | Kisasi mixed Secondary School | 7,000,000  |
|-----|-------------------------------|------------|
| 9.  | Kitui Rural NG-CDF Office     | 6,500,000  |
| 10. | Kitui Rural NG-CDF Office     | 1,159,033  |
| 11. | TOTAL                         | 30,367,724 |

The above projects were the remaining on the code list for the financial year 2019/20. NGCDFC have approved for the payments to various institutions and NGCDF Office Kitui Rural phase two.

# MIN. KR 07/25/9/2020: Tendering of CSR Project.

The fund account manager informed the members that the NGCDF Board is yet to do tendering on the newspaper for the CSR project (Kyamumisivi Primary school) The NGCDFC should ready when called upon to participate on the activity of the CSR implementation.

## MIN. KR 08/25/9/2020: NGCDF Office Phase two payment.

The NGCDF Office have started wall on first floor, and the contactor has communicated for second installment. The NGCDFC have visited the project and awaiting the report of Public works officer which shall facilitate payment. It was noted that the project shall meet our need of office space which the NGCDFC offices shall be first floor and parliament office on ground floor.

#### MIN. KR 09/25/9/2020: Payment of staff gratuity- Geoffrey Safari

The chairman led through the agenda and committee approved for the payment of Geoffrey Safari for the period he served in the office. The Fund manager to check on the contract pay accordingly.

## MIN. KR 10/25/9/2020: FY 2018/2019 Code list 2M for Office

The NGCDF Office fund to expand the land has been approve and the process having started three months ago, the NGCDF Member through the chairman approved for payment to Pauline owner of the land Purchase of land 0.093 ha before we miss the land. The agreed figure is 1,100,000 and the balance on the vote head shall cater for title deed processing. The construction of office 4 door pit latrine with urinal to completion (300,000) tender process to be done.

#### MIN. KR 11/25/9/2020: AOB.

The chairman informed members about the fund manager training for 3 days in Machakos and she need facilitated for being there@8400 and transport. The members approved payment for the meeting of the day.

Page 19 of 20



There being no other business the meeting ended at 12.20 pm with a word of prayer by Mr. Muema Munyoki

Minutes prepared by:

Minutes confirmed by:

**SECRETARY** 

CHAIRMAN.