



SOTIK NG-CDF

National Government Constituencies Development Fund

Sotik Constituency

P.O.Box 866

Sotik, Kenya

Email: cdfsotik@ngcdf.go.ke

SOTIK NG CDFC MEETING HELD ON 6TH MARCH 2019 AT CDF BOARDROOM

MEMBERS PRESENT

- | | |
|--------------------------|-------------|
| 1) Vincent Chirchir | Chairperson |
| 2) David Ruto | Member |
| 3) Joseph Chelule | Member |
| 4) John Kiprotich Tonui | Member |
| 5) Hellen Cherono Langat | Member |
| 6) Margaret Chemutai | Member |
| 7) Philip Bii | Member |
| 8) Caroline Cheres | FAM |
| 9) Chepngo Koech | Secretary |

IN ATTENDANCE

- | | |
|---------------------|----------------------|
| 1) Benard cheruiyot | public works officer |
|---------------------|----------------------|

ABSENT WITH APOLOGY

- | | |
|--------------------|--------|
| 2) Patrick Musango | Member |
|--------------------|--------|

PRELIMINARIES

The meeting was called to order by the chair at 2:00 pm with a word of prayer from Mr. John Tonui

AGENDA:-

1. Reading and confirmation of previous minutes
2. Matters arising
3. Visit by NGCDB secretariat
4. Amendment of Projects proposal for FY 2018/2019.
5. Payment of allowance
6. A.O.B

MIN 1/06/03/2019 : READING AND CONFIRMATION OF PREVIOUS MINUTES

The secretary read out the previous meeting minutes and the members agreed that the minutes were a true record of the previous meeting, hellen langat proposed and Philip Bii seconded as true minutes.

MIN 2/06/03/2019 MATTER ARISING

There was no matters arising and committee proceeds with agenda of the day.

MIN 3/06/03/2019- VISIT BY NGCDB SECRETARIAT

The chairman thanked members for availing themselves when NGCDB Staff namely Lawrence Mbaria, Samson Mbaluka and Stanley Mutua visited constituency. The NGCDB and NGCDB staff after visiting some project agreed that there was a need to amend the proposal.

MIN 4/06/03/2019- AMENDMENT OF PROJECTS PROPOSAL FOR FY 2018/2019.

The committee after lengthy deliberation agreed to amend the earlier project proposal since some ongoing report which they had earlier allocate money are complete and in use; namely kimawit community library, chesilyot girls pry school, kimolwet pry sch and kimolwet sec school. There also noted that two project ngariet sec and ndanai girls' sec had not started. The committee after visiting all ongoing project adopted the following ongoing report:

Financial year	Project name	Approved Activities	Pending Activities	Balance to complete (Kshs.)	Imple. Status/ Level	% level of completion	Expected Output



2010/ 2011	Kapkelei sec sch	Constructi on of single lab	completion of single lab; fixing of floors and worktops tiles, Fix permanent vents, Fume chamber, Improvement of water system, Lockable shelves to the preparation room, Cornices to the prep room	500,000	On going- Finishi ng Level	60 %	When this project is complete, it is expected to serve a population of 600 from Kapkelei Sub
2012/ 2013	Gelegele Boys sec sch	Constructi on of dining hall	completion of dining hall; installation of 5 Fans and general painting	300,000	On going- Finishi ng Level	60 %	Upon the completion, it is expected to serve a population of 4,000 from Gelegele Location
2012/ 2013	Kamungei Sec Sch -	Constructi on of library	completion of library; Internal and external wall finish, Floor finish/screeding, Fixing of 2no double panel doors, Fixing of 1no single panel door, Completion of partition cable to roof level, General painting, Ceiling works, Electrical works, Fixing of window panes	1,200,000	On going- Lintel level	60 %	Upon the completion, it is expected to serve a population of 3,000 from Kamungei Location
2012/ 2013	Kapchemibe i sec sch	Constructi on of 1 Classroom	completion of one classrooms; Cable plastering and painting, floor plastering and painting	100,000	On going- finishin g level	70 %	When this project is complete, it is expected to serve a population of 4,000 from Abosi Location

2012/ 2013	Kimawit sec sch	Constructi on of single lab .	completion of single of lab; Fixing of floor tiles, Fixing of shelves to the store, Ceiling to the store, Fixing of 1no door shutter, Fixing of worktop shutters	250,000	On going- finishin g level	80 %	When this project is complete, it is expected to serve a population of 700 from Kimawit Sub Loc
2012/ 2013	Kimawit C. Library	Constructi on of Library	Completion of library; ceiling , fittings and painting	nil	comple te and in use	100 %	the project is complete, it is serving a population of 18,000 from Kapletundo ward
2012/ 2013	Saruchat sec sch	Constructi on of laboratory	completion of twin lab; Casting of concrete worktop, Fixing of 2no double steel door, Windows, ceiling, Gas and water system, General painting works, Fume chamber	1,700,000	On going- Finishi ng Level	80 %	Upon the completion, it is expected to serve a population of 2,000 fromTembwo Sub location
2012/ 2013	St Joseph Mabwaita sec sc	Constructi on of laboratory	completion of single lab; water system and drainage, water storage tank	500,000	On going- Finishi ng Level	70 %	Upon the completion, it is expected to serve a population of 800 from Mabwaita sub loc






2013/ 2014	Chebirbelek Pry Sch	Constructi on of Administra tion block	completion of adm; Internal wall plaster, Casting of the floor slab, Fixing of 4no door frames and shutters, Fixing of 2no steel grills to main entry and exit points, Fixing of 1no double steel door shutter to staff room, Fixing of 1200x1200mm in size 8no steel casement windows, Fixing of fascia boards, Permanent vents, Electrical conduiting	600,000	On going- Finishi ng Level	70 %	When this project is complete, it is expected to serve a population of 1,000 from Chebirbelek sub
2013/ 2014	Kipsimbol Sec Sch	Constructi on of single lab.	Casting of concrete worktop and tiling, Preparation sink and shelves, ceiling, Gas and water system, General painting works, Fume chamber	500,000	On going- Finishi ng level	80 %	Upon the completion, it is expected to serve a population of 22,000 from Rongena/Ma naret ward
2014/ 2015	Burgei Sec Sch	Constructi on of laboratory	completion of lab; Casting of concrete worktop and tiling, Preparation sink and shelves, ceiling, Gas and water system, General painting works, Fume chamber	500,000	On going- Finishi ng level	70 %	Upon the completion, it is expected to serve a population of 22,000 from Kapletundo ward





2014/ 2015	Kambira Pry	Renovation of 3 classrooms	renovation of 3 classrooms; Internal and external wall finish, Casting of the floor slab and screeding, Fix 12no, 1200mm in size steel, casement windows, Veranda works, 75mm diameter steel stanchions, Fixing of 3no double steel door, Fixing of 7"x1" fascia boards, Painting works	700,000	On going- Three clasroo ms to be renovat ed at Finishi ng level	50 %	When this project is complete, it is expected to serve a population of 24,000 from Rongena/Ma naret ward
2014/ 2015	Kapchumbe Sec Sch	Constructi on of single lab	completion of single la; Ceiling, Gas and water system, Worktop tiling, Floor screed, General painting works, Fume chamber	500,000	On going- Finishi ng level	70 %	When this project is complete, it is expected to serve a population of 600 from Kapchumbe Sub Location
2014/ 2015	Kapkoitim Sec Sch	Constructi on of single lab .	completion of lab; Casting of concrete worktop and tiling, Fixing of 2no double steel door, Gas and water system, General painting works, Fume chamber	500,000	On going- Finishi ng level	90 %	Upon the completion, it is expected to serve a population of 800 from Kapkoitim Sub Location

2014/ 2015	Mosonik Sec Sch	Constructi on of laboratory	completion of twin lab; Roofing, Floor Slab including hardcore and murram, Veranda complete with steel stanchions, Casting of concrete worktop and tiling, Preparation sink and shelves, ceiling, Gas and water system, General painting works, Fume chamber	1,900,000	On going- Finishi ng level	50 %	When this project is complete, it is expected to serve a population of 5,000 from Ndanai/Abosi Location
2014/ 2015	Ndanai Girls Sec sch	Constructi on of of dormitory	Construction of 1st phase of dormitory- walling, painting and plastering and fitting windows	nil	the school did not need dorm thus the allocati on for 2014/ 15 was not release BY NGCDF C, they wanted classro oms as per their letter.		
2014/ 2015	Sotik Pry Sch	Renovation of 2 classrooms	plastering and painting, floors screeding, fitting of window panes	500,000	On going- Four classro oms to be	50 %	When this project is complete, it is expected to serve a population

					renovated finishing level		of 1000 from chemagel Location
2015/ 2016	Balek 'A' Sec Sch	Construction of lab.	completion of single lab; Internal wall plaster, Casting of the floor slab and screeding, External wall finish, Fixing of 2no double steel door and 2no single panel door, Concrete worktop, Gas and water system, Worktop tiles, General painting, Fixing of window panes	1,000,000	On going-Finishing level	70 %	When this project is complete, it is expected to serve a population of 1500 from Chesilyot Location
2015/ 2016	Gelegele Girls Sec Sch	co funding for administration and Construction of classrooms	completion of adm and classroom; floors screeding, ceiling, window panes fitting, painting	300,000	On going-Finishing level	40 %	When this project is complete, it is expected to serve a population of 5,000 from Ndanai/Abosi Location
2015/ 2016	Kamungei Pry Sch	Construction of 2 classrooms	completion of 2 classrooms; plastering, window and doors fitting, floor screeding, painting	600,000	On going-Finishing level	80 %	When this project is complete, it is expected to serve a population of 2,000 from kamungei Location

Erves

2015/ 2016	Kimolwet Pry Sch	Constructi on of small unit Library	Completion of small unit Library - plastering	nil	comple te and in use	100 %	the project is complete, it is serving a population of 800 from Kimolwet Sub Loction
2015/ 2016	Kimolwet Sec Sch	Co- funding for Completi on of dining hall- floor Plaster	Completion of dining hall requires doors/windows, plastering & Painting	nil	comple te and in use	100 %	the project is complete, it is serving a population of 2,000 from Kimolwet Location
2015/ 2016	Kipsonoi Sec Sch	Constructi on of Dining Hall.	Plastering, floors screeding, fitting of doors and windows	1,100,000	On going- Finishi ng level	70 %	When this project is complete, it is expected to serve a population of 900 from Kipsonoi Location
2015/ 2016	Kiptapsir Pry Sch	Constructi on of 3 classrooms	completion of one classroom; Casting of the floor slab, Walling, Roofing, Fixing of steel casement windows and 1 no double steel door, Internal and external wall finish, Floor finish, Electrical conducting, General painting	550,000	On going- Finishi ng level	80 %	When this project is complete, it is expected to serve a population of 700 from Chebongi Sub location

2015/ 2016	Lelechwet Pry Sch	completion of 2 classrooms	completion of 2 classroom; ceiling of two classrooms, plastering of one classroom, floor screeding of one classroom, painting	300,000	On going- Finishi ng level	70 %	When this project is complete, it is expected to serve a population of 900 from Lelechwet sub location
2015/ 2016	Ngariet Sec Sch-	Constructi on of dining hall	construction of dining hall	nil	the project has not started	0%	When this project is complete, it is expected to serve a population of 3,000 from Rongena Location
2015/ 2016	Sironet Sec Sch	Constructi on of laboratory	completion of sinle lab; Internal wall plaster, Floor finish/screeding, Fixing of 2no double steel doors, External wall finish, Fixing of 7"x1" fascia boards, Painting works, 75mm diameter steel stanchions, Completion of partition cable to roof level, Concrete worktops, Gas and water system, Worktops tiles, General painting, Fixing of window panes	1,000,000	On going- Finishi ng level	50 %	When this project is complete, it is expected to serve a population of 700 from Kamungei Sub Location
TOTAL				15,100,000			

The NGCDFC Members discussed at length and approved the new proposal as follows;

S/N O	PROJECT NAME	PROJECT NUMBER	PROJECT ACTIVITY	AMOUNT ALLOCATED	CUR REN T STA TUS
	ADMINISTRAT ION				
1	Employee Salaries	4-036-194-2110000-100-2018/19-001	Payment of staff salaries and gratuity	1,978,560.00	On goi ng
2	NSSF		Payment of NSSF deduction	73,440.00	On goi ng
3	NHIF	4-036-194-2110000-100-2018/19-002	Payment of NHIF Deduction	48,000.00	On goi ng
4	Goods And Services	4-036-194-2210000-100-2018/19-002	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence and office tea	2,842,452.00	On goi ng
5	Committee Expenses	4-036-194-2210802-100-2018/19-003	Payment of committee sitting allowances, transport, conferences	1,600,000.00	On goi ng
				6,542,452.00	On goi ng
	M & E				
6	Goods And Services	4-036-194-2210000-111-2018/19-001	Purchase of fuel, repairs and maintenance, printing, stationery, airtime, travel and subsistence	471,256.00	On goi ng
7	Committee Allowances	4-036-194-2210802-111-2018/19-002	Payment of committee sitting allowances	1,600,000.00	On goi ng
8	CDFC/PMC Capacity Building	4-036-194-2210700-111-2018/19-003	Undertake training of the PMCS/NG-CDFCS on NG-CDF related issues	1,200,000.00	On goi ng





				3,271,256.00	
	BURSARY				
9	Bursary Secondary Schools	4-036-194-2640101-103-2018/19-001	Payment of bursary to needy students	19,000,000.00	On going
10	Bursary Tertiary Schools	4-036-194-2640102-103-2018/19-002	Payment of bursary to needy students	11,000,000.00	On going
				30,000,000.00	
	SPORTS				
11	Constituency Sports	4-036-194-2640509-112-2018/19-001	Carry out constituency sports tournament and the winning teams/schools to be awarded with trophies, balls, and games kits	2,180,000.00	On going
				2,180,000.00	
	EMERGENCY				
12	Emergency Reserve	4-036-194-2640200-101-2018/19-001	To cater for any unforeseen occurrences in the constituency during the financial year	5,738,993.45	On going
				5,738,993.45	
	NGCDF OFFICE				
13	NG-CDF Office	4-036-194-3110302-101-2018/19-001	Renovation of NG-CDF office (painting and glazing, installation shelves in kitchen, installation of flash toilet and sink in ladies toilets)kshs 308,174.07 and installation of intercom at Kshs.100,000	408,174.07	New
14	Purchase of Office Equipment	4-036-194-3111009-101-2018/19-001	Purchase of 1HP laptops (Kshs.70,000), one printer (Kshs.40,000) and 1 water dispensers (Kshs.20,000)	130,000.00	New
				538,174.07	

	PRIMARY SCHOOLS				
15	Chebirbelek Pry Sch	4-036-194-2640101-103-2018/19-001	completion of adm; Internal wall plaster, Casting of the floor slab, Fixing of 4no door frames and shutters, Fixing of 2no steel grills to main entry and exit points, Fixing of 1no double steel door shutter to staff room, Fixing of 1200x1200mm in size 8no steel casement windows, Fixing of fascia boards, Permanent vents, Electrical conduiting	600,000.00	On going
16	Kambira Pry Sch	4-036-194-2640101-103-2018/19-002	renovation of 3 classrooms; Internal and external wall finish, Casting of the floor slab and screeding, Fix 12no, 1200mm in size steel, casement windows, Veranda works, 75mm diameter steel stanchions, Fixing of 3no double steel door, Fixing of 7"x1" fascia boards, Painting works	700,000.00	On going
17	Sotik Pry Sch	4-036-194-2640101-103-2018/19-003	renovation of 2 classroom; plastering and painting, floors screeding, fitting of window panes	500,000.00	On going
18	Kamungei Pry Sch	4-036-194-2640101-103-2018/19-004	completion of 2 classrooms; plastering , window and doors fitting, floor screeding, painting	600,000.00	On going




19	Kimolwet Pry Sch	4-036-194-2640101-103-2018/19-005	completion of 2 classrooms; Internal wall plaster, Floor finish/screeding, Fixing of 4no steel casement windows, External wall finish, Double steel door, Fixing of 7"x1" fascia boards, Painting works and roof painting, 75mm diameter steel stanchions	600,000.00	On going
20	Kiptapsir Pry Sch	4-036-194-2640101-103-2018/19-006	completion of one classroom; Casting of the floor slab, Walling, Roofing, Fixing of steel casement windows and 1no double steel door, Internal and external wall finish, Floor finish, Electrical conducting, General painting	550,000.00	On going
21	Lelechwet Pry Sch	4-036-194-2640101-103-2018/19-007	completion of 2 classroom; ceiling of two classrooms, plastering of one classroom, floor screeding of one classroom, painting	300,000.00	On going
22	Kaplekwa Pry Sch	4-036-194-2640101-103-2018/19-008	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
23	Chepkigei Pry Sch	4-036-194-2640101-103-2018/19-009	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
24	Tuiyotich Pry Sch	4-036-194-2640101-103-2018/19-010	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New

25	Kibibo Pry Sch	4-036-194-2640101-103-2018/19-011	Construction of 6 door pit latrines to completion	400,000.00	New
26	Soyoit Pry Sch	4-036-194-2640101-103-2018/19-012	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
27	Tembwet Pry Sch	4-036-194-2640101-103-2018/19-013	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
28	Koita pry sch	4-036-194-2640101-103-2018/19-014	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
29	Chebui Pry Sch	4-036-194-2640101-103-2018/19-015	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
30	Cheptebe Pry Sch	4-036-194-2640101-103-2018/19-016	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
31	ngariet pry school	4-036-194-2640101-103-2018/19-017	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000) and toilet 4 door pit latrine kshs 400,000	1,110,000.00	New
32	Kimugul Pry Sch	4-036-194-2640101-103-2018/19-018	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
33	ngamurian pry school	4-036-194-2640101-103-2018/19-019	completion of classroom i.e plastering, painting, floor and glazing.	200,000.00	New

34	sasita pry school	4-036-194-2640101-103-2018/19-020	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
35	chepkalwal pry school	4-036-194-2640101-103-2018/19-021	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000) and toilet 4 door pit latrine kshs 400,000	1,100,000.00	New
36	bambanik pry school	4-036-194-2640101-103-2018/19-022	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
37	chepkebit pry sch	4-036-194-2640101-103-2018/19-023	completion of classroom i.e roofing, plastering, painting, floor and glazing and windows	450,000.00	New
38	mariko pry school	4-036-194-2640101-103-2018/19-024	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
39	chesambai pry school	4-036-194-2640101-103-2018/19-025	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
40	chepbugon pry school	4-036-194-2640101-103-2018/19-026	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
41	tamurei pry school	4-036-194-2640101-103-2018/19-027	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New



42	soimet pry school	4-036-194-2640101-103-2018/19-028	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
43	chilgotwet pry school	4-036-194-2640101-103-2018/19-029	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
44	chese gem pry school	4-036-194-2640101-103-2018/19-030	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
45	kameswon pry school	4-036-194-2640101-103-2018/19-031	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
46	kelonget valley pry school	4-036-194-2640101-103-2018/19-032	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
47	kamugeno pry school	4-036-194-2640101-103-2018/19-033	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
48	kiptenden pry school	4-036-194-2640101-103-2018/19-034	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
49	chepkelelyet pry school	4-036-194-2640101-103-2018/19-035	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New

50	sosik pry school	4-036-194-2640101-103-2018/19-036	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
51	ngainet pry school	4-036-194-2640101-103-2018/19-037	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
52	kapkures pry school	4-036-194-2640101-103-2018/19-038	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
53	chemogoi pry school	4-036-194-2640101-103-2018/19-039	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
54	ngenda pry school	4-036-194-2640101-103-2018/19-040	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
55	kimoso pry school	4-036-194-2640101-103-2018/19-041	renovation of 2 classrooms i.e pillars, reconstruction of walling, windows, glazing plastering and painting	400,000.00	New
56	kuriot pry school	4-036-194-2640101-103-2018/19-042	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
57	Kaplong Boys Pry Sch	4-036-194-2640101-103-2018/19-043	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New




58	kokwon pry school	4-036-194-2640101-103-2018/19-044	Construction of one classroom to completion (kshs650,000), purchase of 30 desks (kshs 60,000)	710,000.00	New
				29,520,000.00	
	SECONDARY SCHOOL				
59	Kapkelei Sec Sch	4-036-194-2630205-104-2018/19-001	completion of single lab; fixing of floors and worktops tiles, Fix permanent vents, Fume chamber, Improvement of water system, Lockable shelves to the preparation room, Cornices to the prep room	500,000.00	On going
60	Gelegele Boys Sec Sch	4-036-194-2630205-104-2018/19-002	completion of dining hall; Installation of 5 Fans and general painting	300,000.00	On going
61	Kamungei Sec Sch -	4-036-194-2630205-104-2018/19-003	completion of library; Internal and external wall finish, Floor finish/screeding, Fixing of 2no double panel doors, Fixing of 1no single panel door, Completion of partition cable to roof level, General painting, Ceiling works, Electrical works, Fixing of window panes	1,200,000.00	On going
62	Kapchemibei Sec Sch	4-036-194-2630205-104-2018/19-004	completion of one classrooms; Cable plastering and painting, floor plastering and painting	100,000.00	On going

63	Kimawit Sec Sch	4-036-194-2630205-104-2018/19-005	completion of single of lab; Fixing of floor tiles, Fixing of shelves to the store, Ceiling to the store, Fixing of 1no door shutter, Fixing of worktop shutters	250,000.00	On going
64	Saruchat Sec Sch	4-036-194-2630205-104-2018/19-006	completion of twin lab; Casting of concrete worktop, Fixing of 2no double steel door, Windows, ceiling, Gas and water system, General painting works, Fume chamber	1,700,000.00	On going
65	St Joseph Mabwaita Sec Sch	4-036-194-2630205-104-2018/19-007	completion of single lab; water system and drainage, water storage tank	500,000.00	On going
66	Kipsimbol Sec Sch	4-036-194-2630205-104-2018/19-008	completion of single lab; Casting of concrete worktop and tiling, Preparation sink and shelves, ceiling, Gas and water system, General painting works, Fume chamber	500,000.00	On going
67	Burgei Sec Sch	4-036-194-2630205-104-2018/19-009	completion of lab; Casting of concrete worktop and tiling, Preparation sink and shelves, ceiling, Gas and water system, General painting works, Fume chamber	500,000.00	On going
68	Kapchumbe Sec Sch	4-036-194-2630205-104-2018/19-010	completion of single la; Ceiling, Gas and water system, Worktop tiling, Floor screed, General painting works, Fume chamber	500,000.00	On going




69	Kapkoitim Sec Sch	4-036-194- 2630205-104- 2018/19-011	completion of lab; Casting of concrete worktop and tiling, Fixing of 2no double steel door, Gas and water system, General painting works, Fume chamber	500,000.00	O n goin g
70	Mosonik Sec Sch	4-036-194- 2630205-104- 2018/19-012	completion of twin lab; Roofing, Floor Slab including hardcore and murrum, Veranda complete with steel stanchions, Casting of concrete worktop and tiling, Preparation sink and shelves, ceiling, Gas and water system, General painting works, Fume chamber	1,900,000.00	O n goin g
71	Balek 'A' Sec Sch	4-036-194- 2630205-104- 2018/19-013	completion of single lab; Internal wall plaster, Casting of the floor slab and screeding, External wall finish, Fixing of 2no double steel door and 2no single panel door, Concrete worktop, Gas and water system, Worktop tiles, General painting, Fixing of window panes	1,000,000.00	On goin g
72	Gelegele Girls Sec Sch	4-036-194- 2630205-104- 2018/19-014	completion of adm and classroom; floors screeding, ceiling, window panes fitting, painting	300,000.00	On goin g
73	Kipsonoi Sec Sch	4-036-194- 2630205-104- 2018/19-015	Completion of dining hall; Plastering, floors screeding, fitting of doors and windows	1,100,000.00	On goin g

74	Sironet Sec Sch	4-036-194-2630205-104-2018/19-016	completion of sinle lab; Internal wall plaster, Floor finish/screeding, Fixing of 2no double steel doors, External wall finish, Fixing of 7"x1" fascia boards, Painting works, 75mm diameter steel stanchions, Completion of partition cable to roof level, Concrete worktops, Gas and water system, Worktops tiles, General painting, Fixing of window panes	1,000,000.00	New
75	Kapsosurwo Sec Sch	4-036-194-2630205-104-2018/19-017	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
76	Kaplong Boys high sch	4-036-194-2630205-104-2018/19-018	Construction of one classroom to completion (Kshs 850,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	1,000,000.00	New
77	Chepkosiom Sec Sch	4-036-194-2630205-104-2018/19-019	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
78	Kapcholyo High Sch	4-036-194-2630205-104-2018/19-020	Construction of 2 classroom to suspended slab	1,000,000.00	New




79	Kapkesembe Sec Sch	4-036-194-2630205-104-2018/19-021	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
80	Kameswon Sec Sch	4-036-194-2630205-104-2018/19-022	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
81	Kaptulwa Sec Sch	4-036-194-2630205-104-2018/19-023	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
82	Kamenes Sec Sch	4-036-194-2630205-104-2018/19-024	Construction of 6 door pit latrines to completion	400,000.00	New
83	Ndanai Boys High Sch	4-036-194-2630205-104-2018/19-025	Construction of 6 door pit latrine to completion	400,000.00	New
84	kipsingei sec school	4-036-194-2630205-104-2018/19-026	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New

85	Kamenes Sec Sch	4-036-194-2630205-104-2018/19-027	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
86	rotik sec school	4-036-194-2630205-104-2018/19-028	completion of single lab ; worktops with tiles, gas and water system, fume chamber, shelve in prep room with one sink, ceiling, electrical installation, plastering and painting	800,000.00	New
87	kaplelach sec school	4-036-194-2630205-104-2018/19-029	construction of single lab	1,500,000.00	New
88	motiret sec school	4-036-194-2630205-104-2018/19-030	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
89	sosur sec school	4-036-194-2630205-104-2018/19-031	construction of single lab	1,500,000.00	New
90	kiricha sec school	4-036-194-2630205-104-2018/19-032	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
91	kipngosos sec school	4-036-194-2630205-104-2018/19-033	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New

92	mogoiwet sec school	4-036-194-2630205-104-2018/19-034	Construction of 6 door pit latrines to completion	400,000.00	New
93	gorgor sec school	4-036-194-2630205-104-2018/19-035	part purchase of bus	1,000,000.00	New
94	keronjo mixed day sec sch	4-036-194-2630205-104-2018/19-036	Construction of one classroom to completion (Kshs 650,000), purchase of 30 lockers and chairs , one teacher table and chair (kshs 150,000)	800,000.00	New
				28,650,000.00	
	ENVIRONMEN T				
95	Ngurwo Pry Sch	4-036-194-2640510-101-2018/19-001	Construction of 6 door pit latrines to completion	400,000.00	New
96	Kimase Pry Sch	4-036-194-2640510-101-2018/19-002	Construction of 6 door pit latrines to completion	400,000.00	New
97	Siroin Asst Chief's Office	4-036-194-2640510-101-2018/19-003	Construction of 2 door pit latrines to completion	200,000.00	New
98	Kapkures AP Camp	4-036-194-2640510-101-2018/19-004	Construction of 2 door pit latrines to completion	200,000.00	New
99	Kapnyasimba Pry Sch	4-036-194-2640510-101-2018/19-005	Construction of 6 door pit latrines to completion	400,000.00	New
100	Chebilat Asst Chief's Office	4-036-194-2640510-101-2018/19-006	Construction of 2 door pit latrines to completion	200,000.00	New
				1,800,000.00	
	SECURITY				




101	Chesilyot Asst Chief's Office	4-036-194-2640507-113-2018/19-001	Construction of 2 door pit latrines to completion	200,000.00	New
102	koiyet assistant chief office	4-036-194-2640507-113-2018/19-002	construction of office	600,000.00	New
				800,000.00	
				109,040,875.52	

MIN 5/06/03/2019 payment of allowance

The committee approved the following pending allowances;

S/NO	DESCRIPTION	AMOUNT
1.	NGCDFC sitting allowance on 6 th march 2019	52,000

MIN 6/06/03/2019 A.O.B

Members thanked the FAM for her discussion and promised full cooperation.

Since there was no other business to be discussed the meeting was adjourned at 5:30 pm with a word of prayer from Mrs. Margaret Chemutai.

Prepared by:

Secretary: CHEPNGENO KOECH Sign: [Signature] Date: 06/3/19

Confirmed by:

Chairman: VINCENT CHRUTHIR Sign: [Signature] Date: 06/3/19

Confirmed by:

FAM: Caroline Thewes Sign: [Signature] Date: 06/3/19