



National Government Constituencies Development Fund

Nyatike Constituency

P.O Box 1-40402

Macalder, Kenya

Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)

Website: [www.nyatikeconstituency.go.ke](http://www.nyatikeconstituency.go.ke)

Tel: 0720352119/07363 10229

## NG-CDF

### MINUTES OF NG-CDFC MEETING HELD ON 28/10/2019 AT 11.00 AM AT THE NG-CDF OFFICE BOARDROOM

#### MEMBERS PRESENT

NAME	DESIGNATION
1. Tobias Onyango Ochola	Chairman
2. Phelix Owino Oloo	Secretary
3. Wilson Juma Ochola	FAM
4. Solomon Komen Chesut	DCC
4. Loice Ouma Adhiambo	Member
5. Wycliff Otieno Nyambole	Member
6. Judith Akinyi Ogola	Member
7. Jacob Otieno Oyomno	Member
8. Judith Atieno Osiga	Member



#### AGENDA

1. Preliminaries
2. Reading and Confirmation of the previous minutes
3. Matters Arising
4. Project proposals for the year 2019/20
5. AOB

#### MIN. 1/28/10/2019: PRELIMINARIES:

The meeting was called to order by the Chairman at 9.30 am and he requested Judith Osiga to lead the opening prayer after which he welcomed members to the day's meeting.

*Chairman*  
*Chair - NG-CDFC*  
*29/10/2019*

*Secy*  
*Sec - NG-CDFC*  
*29/10/2019*

MIN. 2/28/10/2019: READING AND CONFIRMATION OF PREVIOUS MINUTES

The secretary was requested to read the minutes of the previous meeting. The minutes were proposed by Wycliff Otieno Nyambole and seconded by Jacob Otieno Oyomno as true records of the deliberation.

MIN. 3/28/10/2019: MATTERS ARISING

There were no matters arising.

MIN 4/28/10/2019: PROJECT PROPOSALS FOR THE YEAR 2019/20.

The Fund Account Manager explained to the meeting that there was need for the Committee to submit the 2019/20 Project Proposals to the NG-CDF Board for approval and funding following the reports from the Ward Meetings where the Stake Holders met and presented their Ward Lists of Proposals. The Chairman explained that it was the duty of the NG-CDFC Members to Prioritize the Ward Proposals and come up with the list of Projects to be submitted to the NG-CDF Board and it was urgent.

He appealed for the members to be realistic and to avoid personal interests during the Project Proposal Deliberations.

The Ward Lists of Proposals were laid before members Ward by Ward for discussions. Among the proposals which were majorly buildings and tree planting, two cases for the need of water emerged. The FAM explained that they can be factored since their installation if approved will have positive impacts on the student's learning.

A member enquired the disparities in funding some projects differently i.e. renovation of a 3no. Classrooms in one school funded differently with another school that required same 3no. Classrooms renovations. The FAM explained the disparities arose a result of magnitudes of damages that are not uniform in all projects that require renovations.

The meeting resolved to have all newly started projects for the F/Y 2019/2020 be funded to completion in the next financial year (F/Y 2020/2021). The projects are as follows

**PRIMARY SCHOOL**

1. Nyakweri Primary School- construction of one block of 4no. Complex storey classroom.

*Chairman*  
29/10/2019

*Sec*  
29/10/2019

## SECONDARY SCHOOLS

1. St. Pauls Nyankondo Secondary School- Construction of Dormitory
2. Kumoni Mixed Secondary School- Construction of Dormitory
3. St. Monica Bondo Kosiemo Secondary School- Construction of Dormitory
4. Nyangere Mixed Secondary School- Construction of Dormitory
5. St. Sabianus Owich Mixed Secondary School- Construction of Dormitory
6. St. Jacobs Kolanya Secondary School- Construction of Laboratory
7. Sidika Mixed Secondary School- Construction of Laboratory
8. Got Kachola Mixed Secondary School- Construction of Laboratory

After a very long but careful deliberations and guidance from the Fund Account Manager, members resolved to submit the following List of Projects to be considered for Funding in the 2019/20 FY.

The list of projects are as in the table below;



*Chair - Chair AGCDFE  
29/10/2019*

*Sec - NG-CDFE  
29/10/2019*



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			ADMINISTRATION AND RECURRENT EXPENDITURE				
1	Employees' Salaries	4-044-258-2110000-100-2019/20-001	Payment of NG-CDFC Staff Salaries and Gratuities.			4,682,796.00	On-going
2	Goods and Services	4-044-258-2210000-100-2019/20-002	Purchase of Fuel, Repairs and Maintenance, Printing, Stationery, Airtime, Travel and Subsistence.			1,586,172.00	On-going
3	NSSF	4-044-258-2120101-100-2019/20-003	Payment of NG-CDFC Staff NSSF Employer Contributions.			130,000.00	On-going
4	Committee Allowances	4-044-258-2210802-100-2019/20-004	Payment of Committee Sitting Allowances.			1,248,000.00	On-going
5	NHIF	4-044-258-2210802-100-2019/20-005	Payment of NG-CDFC staff NHIF.			163,200.00	On-going
	TOTAL					7,810,168.00	

*Handwritten signature and date:*  
29/10/2019

*Handwritten signature and date:*  
Sec - NG-CDFC  
29/10/2019



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
		MONITORING AND EVALUATION					
5	Goods and Services	4-044-258-2210000-111-2019/20-001	Purchase of Fuel, Repairs, Travel and Subsistence, Stationery, Airtime.			1,000,000.00	On-going
6	Committee Expenses	4-044-258-2210802-111-2019/20-002	Payment of Committee Allowances, Transport, Conferences			805,084.00	On-going
7	Capacity Building	4-044-258-2210700-111-2019/20-003	Capacity Building For NG-CDFC/PMC And Other Stakeholders.			2,100,000.00	On-going
	TOTAL					3,905,084.48	
8	Emergency	4-044-258-2640200-101-2019/20-001	To cater for any Unforeseen occurrences in the Constituency During The Financial Year.			7,198,241.38	On-going
9	Constituency Sports Tournament	4-044-258-240509-112-2019/20-001	Carry Out Constituency Sports Tournament and the Winning Teams to be			2,500,000.00	On-going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			Awarded with Trophies, Balls, and Games Kits.				
10	Bursary Secondary Schools	4-044-258-2640101-103-2019/20-001	Payment of Bursary to Needy Students.			12,544,230.28	On-going
11	Bursary Special Needs	4-044-258-2640101-103-2019/20-002	Payment of Bursary to Needy Students.			1,000,000.00	On-going
12	Bursary Tertiary Institutions	4-044-258-2640101-103-2019/20-003	Payment of Bursary to Needy Students.			23,400,000.00	On-going
13	NHIF	4-044-258-2120101-103-2019/20-001	Payment for NHIF to Provide Medical Insurance Cover to Vulnerable Families under the NG-CDF Social Security Programme. i.e. 30 People Per Ward (30X7= 210 People).			1,260,000.00	On going
TOTAL						38,204,230.28	

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
14	ENVIRONMENT Rabuur Karungu Primary School, Kaduro Primary School, Obondi Primary School, Gunga Primary School, Sori Primary School, Odendo Primary School, Wachara Primary School, Sidika Primary School, Kopala Primary School, Nyamanga Disi Primary School, Orose Primary School, St. Antonio Okiro Primary School, Kiranda Girls Primary School, Rabuur Karungu Mixed	4-044-258-2640510-110-2018/19-001	Tree Planting of seedlings in various Institutions (each institution 1,000 seedlings) as listed. In liaison with the environment agency i.e. Sub County Forest Office, The Environment Committee Will Ensure Purchase Of Seedlings, Transportation Of Seedlings, Planting And Maintenance.			2,500,000.00	On- going



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
	Secondary School, St. Josephs Gunga Mixed Secondary School, Sori Secondary School, Paulo Odendo Mixed Secondary School, Sidika Secondary School, Kopala Secondary School, Kea Secondary, Kanga Sec, Olasi Sec, Kiasa Primary, Sagenya Primary, Nyamitha Primary, Kanga Primary, Olasi Primary, Kea Primary, Nyamache Primary School,						

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
	Got Orango Pri, Got Orango Sec, Osiri Primary , Osiri Secondary, Munyu Pri, Mikei Primary School, Mikei Secondary School, Ndemra Pri, Raienya Sec, Ogaka Primary, Mariba Primary, Mariba Sec, Wangelongo Primary Scool, Nyandema Sec, Kimai Secondary School, Obalwanda Primary School, God Kwach Sec  Owich Secondary School, Macalder Primary School, Otho Primary School, Sota SDA						

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
	Primary School, Amoyo Primary School, Got Kachola Pri						
	Ratieny Primary School, Bande Girls Secondary School, Mangu Primary School, Olando Secondary School, Aneko Secondary School, Nyandago Secondary School, Sota SDA Secondary School, Nyangere Secondary School, Amoyo Secondary School, Othoo Secondary School, Orango						



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
	Primary School, Nyatuoro Primary School, Kolanya Primary School, Sota Ranganya Primary School, Diruma Secondary School, Lwala Rabur Primary School, Nyakweri Primary School, Adiel Carla Primary School, Nyora Primary School, Kolanya Secondary School, Angugo Primary School, Okenge Primary School, Magungu Primary School, Kibuon Secondary School, Sere						

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
	Primary School, Nalo Primary School, Tuk Primary School, Kikongo Primary School, Pom Primary School, Goglo Primary School, Obolo Secondary School, Kumoni Secondary School, Senye Secondary School, Nyankondo Secondary School, Rabwao Secondary School, Obolo Primary School, Lisori Primary School, Senye Primary School, Kumoni Primary School,						

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
	Kurukongo Primary School, Lwanda Magwar Primary School, Tom Odege Ngira Primary School, Bondo Kosiemo Primary School, Rabare Primary School, God Bim Primary School, Kogore Primary School, Ungoe Primary School, Otati Primary School, Ojawa Primary School, Adugo Primary School, Otati Primary School, God Keyo Secondary School, Jangoe Secondary School, Okayo Secondary						



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
	School.(106 Institutions)@Kshs.23,584.90						
<b>PRIMARY SCHOOLS PROJECTS</b>							
1.	Owich Primary School	4-044-258-2630204-104-2019/20-001	Completion of Administration Block: 4rooms: Plastering, Fittings and Painting.	1,200,000.00	600,000.00	600,000.00	On-going
2.	Obalwanda Primary School.	4-044-258-2630204-104-2019/20-002	Completion of Administration Block 4 rooms: Plastering, Fittings and Painting.	1,200,000.00	700,000.00	500,000.00	On-going
3.	Kurukongo Primary School.	4-044-258-2630204-104-2019/20-003	Completion of 2No classrooms	1,600,000.00	1,300,000.00	300,000.00	On-going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			Plastering, glazing and Painting.				
4.	Tagache Primary School.	4-044-258-2630204-104-2019/20-004	Completion of 2No classrooms: Plastering, fittings and Painting.	1,600,000.00	1,200,000.00	400,000.00	On-going
5.	Nyakweri Primary School	4-044-258-2630204-104-2019/20-005	Completion of one block 4no. Complex storey Classrooms ground floor: walling, casting of first floor slab, Plastering, Fittings and Painting. (6,000,000.00 i.e 3,000,000.00 2018/19 and 3,000,000.00 2019/20 is estimated to complete the 4no	6,000,000.00	3,000,000.00	3,000,000.00	On-going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			classrooms to a usable modern status and provide slab for future expansion and foundation wall for the whole plan.)				
6	Orore Primary School	4-044-258-2630204-104-2019/20-006	Completion of 5No classrooms; Plastering, fittings and Painting. (Classrooms started by the community and have spent an amount of Kshs.2,350,000.00 and NG CDFC has since allocated 800,000. Additional Kshs.600,000.00 is enough to complete the classrooms to a usable state.	1,400,000.00	800,000.00	600,000.00	On-going
7	Agolomuok Primary School	4-044-258-2630204-104-2019/20-007	Completion of 1No classroom: roofing,	800,000.00	300,000.00	500,000.00	On-going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			Plastering, fittings and Painting.				
8	Ndiwa Primary School	4-044-258-2630204-104-2019/20-008	Construction of 1 No. Classrooms: Foundation Slab, Walling, Plastering, Fitting and Painting.	800,000.00		800,000.00	New
9	Othoch Rakuom Primary School	4-044-258-2630204-104-2019/20-009	Renovation of 4 No. Classrooms: Plastering, Fitting and Paintings.	500,000.00		500,000.00	New
10	Koweru Primary School	4-044-258-2630204-104-2019/20-010	Renovation of 4 No. Classrooms: Fitting, flooring and Paintings.	400,000.00		400,000.00	New
11	Kanga Onditi Primary School.	4-044-258-2630204-104-2019/20-011	Renovation of 4 No. Classrooms: Flooring, Fittings and painting. (the amount allocated	300,000.00		300,000.00	New



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			is enough to finish the works as is reported by the clerk of works given status report.)				
12.	Olasi Primary School	4-044-258-2630204-104-2019/20-012	Construction of 1 No. Classrooms: Foundation Slab, Walling, Plastering, Fitting and Paintings.	750,000.00		750,000.00	New
13.	Nyamache Primary School	4-044-258-2630204-104-2019/20-013	Renovation of 7No classrooms: Plastering, fittings and Painting. (The amount allocated is enough to finish the works as is reported by the clerk of works given status report.)	500,000.00		500,000.00	New
14.	Agenga Primary School	4-044-258-2630204-104-2019/20-014	Construction of 2 No. Classrooms: Foundation Slab, Walling, Plastering, Fitting and Paintings.	1,400,000.00		1,400,000.00	New



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
15.	Kikongo Primary School	4-044-258-2630204-104-2019/20-015	Renovation of 4No classrooms: flooring, fittings and painting.  (The amount allocated is enough to finish the works as is reported by the clerk of works given status report.)	300,000.00		300,000.00	New
16.	Angugo Primary School	4-044-258-2630204-104-2019/20-016	Completion of 2No classrooms started by the community: Roofing, Plastering, fittings and Painting. NG-CDFC is to do the completion on behalf of the community.	500,000.00	900,000.00  Funded by the community	500,000.00	New
17.	God Bim Primary School	4-044-258-2630204-104-2019/20-017	Renovation of 3no. Classrooms: Floor	300,000.00		300,000.00	New

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			slab, plastering, painting.				
18.	Jangoe Primary School	4-044-258-2630204-104-2019/20-018	Renovation of 3no Classrooms: Walling, Roofing, Flooring and Painting. (The amount allocated is enough to finish the works as is reported by the clerk of works given status report.)	400,000.00		400,000.00	New
19.	Tom Odege Ngira Primary School	4-044-258-2630204-104-2019/20-019	Construction of 2No classrooms: foundation slab, walling, roofing, fittings, Plastering and painting.	1,500,000.00		1,500,000.00	New
20	Oluga Primary School	4-044-258-2630204-104-2019/20-020	Construction of 1No classroom: foundation slab, walling, roofing,	750,000.00		750,000.00	New

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			fittings, Plastering and painting.				
21.	Nyamanga Disi Primary School	4-044-258-2630204-104-2019/20-021	Renovation of 2no Classrooms: Flooring and Painting.  (The amount allocated is enough to finish the works as is reported by the clerk of works given status report.)	300,000.00		300,000.00	New
22.	Sota Rangenya Primary School	4-044-258-2630204-104-2019/20-022	Construction of 1No classroom: foundation slab, walling, roofing, fittings, Plastering and painting.	750,000.00		750,000.00	New
23.	Kayara Primary Schools	4-044-258-2630204-104-2019/20-023	Construction of 1No classroom: foundation slab, walling, roofing, fittings, Plastering and painting.	750,000.00		750,000.00	New

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
24.	Lwala Primary School	4-044-258-2630204-104-2019/20-024	Renovation of 3no. Classrooms; Flooring, plastering and Painting.	300,000.00		300,000.00	New
25.	Pom Primary School	4-044-258-2630204-104-2019/20-025	Construction of 3no. classrooms to completion@ Ksh. 800,000/=	2,400,000.00		2,400,000.00	New
26.	Wachara Karungu Primary School.	4-044-258-2630204-104-2019/20-026	Completion of Administration Block 4 rooms: Plastering, Fittings and Painting.	1,100,000.00	700,000.00	400,000.00	On going
27	Wachara Karungu Primary School.	4-044-258-2630204-104-2019/20-027	Drilling and equipping of 1No. Bore hole.	4,500,000.00		4,500,000.00	New
28	Adugo Primary School	4-044-258-2630204-104-2019/20-028	Completion of Administration Block 4 rooms: Plastering, Fittings and Painting.	1,100,000.00	500,000.00	600,000.00	On-going



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
29	God Keyo Primary School	4-044-258-2630204-104-2019/20-029	Renovation of 4no. Classrooms; plastering, fittings and painting.  (The amount allocated is enough to finish the works as is reported by the clerk of works given status report.)	300,000.00		300,000.00	New
30	Raga Primary School	4-044-258-2630204-104-2019/20-030	Renovation of 6no. Classroom; plastering, fittings and painting.	400,000.00		400,000.00	New
31	Opeya Primary School	4-044-258-2630204-104-2019/20-031	Completion of 1No classroom: Plastering, fittings and Painting.	800,000.00	500,000.00	300,000.00	On-going



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
32	Kimai Primary School	4-044-258-2630204-104-2019/20-032	Completion of 1No classroom: Roofing, Plastering, fittings and Painting.	1,100,000.00	500,000.00	600,000.00	On-going
33	Ongoche primary school	4-044-258-2630204-104-2019/20-033	Renovation of 2no. classrooms; plastering, flooring, fittings and painting	300,000.00		300,000.00	New
TOTAL						24,800,000.00	
SECONDARY SCHOOL PROJECTS							
1.	St. Thomas Duruma Secondary School	4-044-258-2630205-104-2019/20-001	Construction of Dormitory 40 double decker beds capacity 6mx12m: foundation slab, walling, roofing,	2,500,000.00		1,000,000.00	New

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			plastering and painting. Kshs. 1,500,000.00 will be allocated in 2020/2021 to complete the dormitory as per NG-CDFC strategic plan				
2.	Othoch Rakuom Secondary School.	4-044-258-2630205-104-2019/20-002	Completion of 2No classrooms: Plastering, fittings and Painting.	1,500,000.00	1,000,000.00	500,000.00	On-going
3.	Rabwao Secondary School	4-044-258-2630205-104-2019/20-003	Completion of Administration block 8 rooms and a Veranda: Roofing, Plastering, Fittings, and Painting	3,500,000.00	2,000,000.00	1,500,000.00	On-going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
4.	Lwanda Magwar Secondary School.	4-044-258-2630205-104-2019/20-004	Completion Of Dining Hall And Kitchen 15mx31m, 1,000 student capacity: Roofing, Plastering, Fittings And Painting.	10,000,000.00	3,400,000.00	3,000,000.00	On-going
5.	Ndiwa Girls Secondary School.	4-044-258-2630205-104-2019/20-005	Completion of Twin Laboratory 7mx30m, 80 no. student capacity: Roofing, Plastering, fittings and Painting.	5,000,000.00	3,000,000.00	1,000,000.00	On-going
6.	Olasii Secondary School.	4-044-258-2630205-104-2019/20-006	Completion of Dormitory 6mx20m 60 double decker bed capacity: Fittings, Painting and Construction of Ablution Block	3,000,000.00	2,000,000.00	1,000,000.00	On-going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
7.	Gunga Secondary School	4-044-258-2630205-104-2019/20-007	Completion of 40 double decker bed capacity Dormitory 6mx12m: Plastering, Fittings And Painting	2,000,0000.00	1,450,000.00	500,000.00	On-going
8.	Senye Secondary School	4-044-258-2630205-104-2019/20-008	Construction Of 4-door Ablution Block:: pit excavation, foundation slab, walling, roofing, Plastering and painting	500,000.00		500,000.00	New
9.	Obware Secondary School	4-044-258-2630205-104-2019/20-009	Completion Of Laboratory 7mx30m, 40no. Student capacity: Plastering, Fittings And Painting.	3,000,000.00	1,500,000.00	1,500,000.00	On-going
10.	Kea Secondary School	4-044-258-2630205-104-2019/20-010	Completion Of Laboratory 7mx30m, 40no. Student capacity: Plastering, Fittings And Painting.	3,000,000.00	1,000,000.00	2,000,000.00	On-going



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
11.	St. Pius Got Orango Secondary School.	4-044-258-2630205-104-2019/20-011	Completion of Twin Laboratory 7mx30m, 80no. student capacity: walling Roofing, Plastering, and Fittings And Painting.	5,000,000.00	1,500,000.00	2,000,000.00	On-going
12.	Radienya High School	4-044-258-2630205-104-2019/20-012	Completion of 40 double decker bed capacity Dormitory 6mx12m: walling, roofing Plastering, Fittings And Painting	2,500,000.00	1,000,000.00	1,500,000.00	On-going
13.	St. Mary's Winjo Secondary School.	4-044-258-2630205-104-2019/20-013	Completion of 40 double decker bed capacity Dormitory 6mx12m: walling, roofing Plastering, Fittings And Painting	2,500,000.00	1,000,000.00	1,500,000.00	On-going
14.	Sota SDA Secondary School	4-044-258-2630205-104-2019/20-014	Completion Of Laboratory 7mx15m: walling, Roofing,	3,000,000.00	1,000,000.00	1,500,000.00	On-going



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			Plastering, Fittings And Painting.				
15.	St. Gorrety Mikei Secondary School	4-044-258-2630205-104-2019/20-015	Completion of 40 double decker bed capacity Dormitory 6mx12m: walling, roofing Plastering, Fittings And Painting.	2,500,000.00	1,000,000.00	1,500,000.00	On-going
16.	Jangoe Mixed Secondary School	4-044-258-2630205-104-2019/20-016	Renovation Of 4no. Classrooms: Floor Slab, Plastering, And Painting	500,000.00		500,000.00	New
17.	Fr. Joseph Otati Mixed Secondary School	4-044-258-2630205-104-2019/20-017	Renovation Of 5no. Classrooms And Administration Block: of 5 rooms: Floor Slab, Plastering, and Glazing And Painting.	1,000,000.00		1,000,000.00	New

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
18.	St Jacobs Kolanya Secondary School.	4-044-258-2630205-104-2019/20-018	Construction of Laboratory 7mx15m, 40no. Student capacity: foundation slab, walling, roofing, plastering and painting.	3,000,000.00		1,500,000.00	New
19.	Thimlich Secondary School	4-044-258-2630205-104-2019/20-019	Completion of 2No classrooms started by the community: Roofing, Plastering, fittings and Painting. NG-CDFC is to do the completion on behalf of the community.	500,000.00	1,000,000.00 has been contributed by the community	500,000.00	New

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
20.	St. Josephs Modi Mixed Secondary School.	4-044-258-2630205-104-2019/20-020	Construction Of 1No. Classroom: Foundation Slab, Walling, Roofing Fittings, Plastering and Painting.	800,000.00		800,000.00	New
21.	Obolo Mixed Secondary School	4-044-258-2630205-104-2019/20-021	Fencing With Barbed Wire And Angle Lines And Erection Of Gate ( 2 Ha)	500,000.00		500,000.00	New
22.	Nyankondo Mixed Secondary School	4-044-258-2630205-104-2019/20-022	Construction of 40 double decker bed capacity Dormitory 6mx12m: foundation slab, walling, roofing. Kshs. 1,500,000.00 will be allocated in 2020/2021 to complete the dormitory as per NG-CDFC strategic plan	2,500,000.00		1,000,000.00	New

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
23.	Kumoni Mixed Secondary School	4-044-258-2630205-104-2019/20-023	Construction of 40 double decker bed capacity Dormitory 6mx12m: foundation slab, walling, roofing, plastering and painting  Kshs. 1,500,000.00 will be allocated in 2020/2021 to complete the dormitory as per NG-CDFC strategic plan	2,500,000.00		1,000,000.00	New
24.	St. Monica Bondo Kosiemo Secondary School	4-044-258-2630205-104-2019/20-024	Construction of 40 double decker bed capacity Dormitory 6mx12m: foundation slab, walling, roofing, plastering and painting  Kshs. 1,500,000.00 will be allocated in 2020/2021 to complete the	2,500,000.00		1,000,000.00	New



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			dormitory as per NG-CDFC strategic plan				
25.	St. Sabianus Owich Mixed secondary school.	4-044-258-2630205-104-2019/20-025	Construction of 40 double decker bed capacity Dormitory 6mx12m: foundation slab, walling, roofing, plastering and painting.  Kshs. 1,500,000.00 will be allocated in 2020/2021 to complete the dormitory as per NG-CDFC strategic plan.	2,500,000.00		1,000,000.00	New
26.	Nyangere Secondary School	4-044-258-2630205-104-2019/20-026	Construction of 40 double decker bed capacity Dormitory 6mx12m: foundation slab, walling, roofing, plastering and painting.	2,500,000.00		1,000,000.00	New



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			Kshs. 1,500,000.00 will be allocated in 2020/2021 to complete the dormitory as per NG-CDFC strategic plan				
27.	Paulo odendo secondary school	4-044-258-2630205-104-2019/20-027	Renovation Of 3no. Classrooms; flooring, fittings, plastering and painting.	500,000.00		500,000.00	New
28.	Sidika Mixed Secondary School.	4-044-258-2630205-104-2019/20-028	Construction of Laboratory 7mx15m, 40no. student capacity: foundation slab, walling, roofing, plastering and painting	3,000,000.00		1,500,000.00	New
29.	Kopala Mixed Secondary School.	4-044-258-2630205-104-2019/20-029	Completion of Twin Laboratory 7mx30m, 80no. student capacity: roofing,	4,250,000.00	3,000,000.00	1,250,000.00	On going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			fittings, plastering and painting.				
30.	St Agnes Okuodo Mixed Secondary School.	4-044-258-2630205-104-2019/20-030	Completion of Administration Block 8 rooms: fittings, flooring and painting.	3,000,000.00	2,500,000.00	500,000.00	On going
31.	Sori Secondary School	4-044-258-2630205-104-2019/20-031	Purchase of 52 Seater School Bus.	7,500,000		7,500,000.00	New
32.	Rabuor Karungu Mixed Sec School	4-044-258-2630205-104-2019/20-032	Completion of two Classrooms : foundation slab, walling, roofing and fitting. Pending works: Plastering, and painting.	1,400,000.00	1,000,000.00	400,000.00	On going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
33.	Okayo Mixed Secondary School	4-044-258-2630205-104-2019/20-033	Renovation of 3No.Classroom; Plastering, fitting and painting.	400,000.000		400,000.00	New
34.	Rabuor Karungu Mixed Secondary School	4-044-258-2630205-104-2019/20-034	Piping of Water From St. Camillus to Rabuor Karungu Secondary School (2.3 Km) and installation of 10,000 CM reservoir tank.	1,500,000.00		1,500,000.00	New
35.	St. Gemma Girls High School	4-044-258-2630205-104-2019/20-035	Completion of Laboratory 7mx15m, 40no. student capacity: Plastering, fitting and painting.	3,000,000.00	2,150,000.00	850,000.00	On going

S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
36.	Miroche Mixed Secondary School	4-044-258-2630205-104-2019/20-036	Completion of 2no. Classrooms; roofing, plastering, fittings and painting.	1,400,000.00	600,000.00	800,000.00	On-going
37	Got Kachola Mixed Secondary School	4-044-258-2630205-104-2019/20-037	Construction of 1no. Dormitory: foundation slab, walling, roofing, fittings, plastering and painting.	2,500,000.00		1,000,000.00	New
38	Angugo secondary school	4-044-258-2630205-104-2019/20-038	Construction of 1no. classroom	800,000.00		800,000.00	
<b>TOTAL</b>						<b>47,300,000.00</b>	
<b>SECURITY PROJECTS</b>							
1	Kaler Chief's Office	4-044-258-2211311-108-2019/20-001	Completion of Chief's Office 3 rooms:	1,000,000.00	500,000.00	500,000.00	On-going



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
			Plastering, fitting and painting.				
2	Muhuru AP Camp	4-044-258- 2211311-108- 2019/20-002	Completion of AP Camp 4 rooms: Plastering, fitting and painting.	2,049,210	1,649,210	400,000.00	On-going
	TOTAL					900,000.00	
OTHERS							
1	Nyatike NG- CDFC Office	4-044-258- 3110202-108- 2019/20-001	Supply and installation of 4no. 300W solar panels complete with 4no. 200AH heavy duty free maintenance battery and 1no. 5kva automatic power inverter.	500,000.00		500,000.00	New



S/N	PROJECT NAME	PROJECT NO.	ACTIVITY	ORIGINAL COST.	AMOUNT SPENT	AMOUNT FUNDED 2019/20	STATUS
2	NG-CDFC Motor Cycle	4-044-258-3110202-108-2019/20-002	Purchase of 1no. Yamaha Motor cycle 150cc @ Kshs. 350,000.00	350,000.00		350,000.00	New

MIN. 5/28/10/2019: AOB

There being no other business to discuss, the meeting charged the Fund Manager to forward the Proposals for 2019/20 immediately. The meeting was adjourned at 4:00 pm by a prayer from Loice Ouma.

NB:

ACTION ON ON-GOING PROJECTS TO BE FUNDED IN 2019/2020.

S/NO	PROJECTS	AMOUNT (KSHS.)	REMARKS/COMMENTS
1.	1. Nyatike CID Divisional Office - Building of office; walling, roofing, plastering, painting	1,000,000.00	The facility is complete and in use. Evidence attached.
	2 Miroche Sec- Construction of 1 classroom; plastering, fitting and painting.	800,000.00	800,000.00 has been factored in financial year 2019/20.
	3 Orote Pry- completion of Classroom; plastering, fittings, painting	100,000.00	100,000.0 factored and funded 2018/19 classroom completed and 2019/20 renovation to be funded at 600,000/
	4 Got Kachola Pry- completion of Classroom; plastering, fittings, painting	700,000.00	The community during their public participation prioritized and insisted that the secondary be given this priority having been started in 2019/20 and is on- going as per attached code list.

S/NO	PROJECTS	AMOUNT (KSHS.)	REMARKS/COMMENTS
	5 Rabuor Karungu Pry- Construction of 1 classroom; Foundation slab, walling, roofing, plastering, fitting and painting	700,000.00	The project was handed over to Rabuor Karungu Secondary School and Kshs. 400, 000.00 has been factored in the financial year 2019/20 to complete the 1No. Classroom.
	6 Wachara Pry- completion of 2 Classroom; plastering, fittings, painting	400,000.00	400,000.00 has been factored in the financial year 2019/20 for completing the administration block not the classroom. The school is Wachara Karungu Primary School in Nyatike. Wachara primary is in Ndhiwa Constituency. See no. 23 below.
	7 Not Pry- Construction of 1 classroom; Foundation slab, walling, roofing, plastering, fitting and painting	500,000	The classroom is fully completed and is in use (2017/18 Kshs 200,000+2018/19 Kshs 300,000.00). Evidence attached.
	8. Kimai Pry- Construction of 1 classroom; Foundation slab, walling, roofing, plastering, fitting and painting	600,000	Kshs. 600, 000.00 has been factored in the financial year 2019/20 to complete the 1No. Classroom.
	9. Tagache Pry- Construction of 1 classroom; Foundation slab, walling, roofing, plastering, fitting and painting	600,000	Kshs. 400, 000.00 has been factored in the financial year 2019/20 to complete the two classrooms as is evidenced in this photo.

S/NO	PROJECTS	AMOUNT (KSHS.)	REMARKS/COMMENTS
	9. Opeya Sec- Construction of 1 classroom; Foundation slab, walling, roofing, plastering, fitting and painting 700,000.00 to factored in the financial year 2019/20	300,000	Kshs. 300, 000.00 has been factored in the financial year 2019/20 to complete the 1No. Classroom.
	11. Othoo Sec- Construction of 1 classroom; Foundation slab, walling, roofing, plastering, fitting and painting	500,000	Ksh 500,000.00 has been factored in the financial year 2019/20 to complete the 2no. Classrooms.
	12. Duruma Sec- Construction of 2no classroom; Foundation slab, walling, roofing, plastering, fitting and painting	700,000	The project is complete and in use by the institution (2019/20- Kshs 1,000,000.00 factored to construct dormitory).
	13. Kaler Chief's Office- Construction of office; Foundation slab, walling, roofing, plastering, fitting and painting	500,000	Kshs. 400,000.00 to factored in the financial year 2019/20 to complete the office.
	14. Adugo Pry- completion of administration block; plastering, fittings, painting	600,000	600,000.00 to factored in the financial year 2019/20



S/NO	PROJECTS	AMOUNT (KSHS.)	REMARKS/COMMENTS
	15. Ojawa Pry- completion of 2 Classroom; plastering, fittings, painting	400,000	400,000.00 had been funded in the financial year 2018/2019 and is on-going. Evidence attached.
	16. Magungu Pry- Renovation of 2 Classroom; plastering, fittings, painting	300,000	The project had been funded in the financial year 2017/18. The project was delayed due to change of priority but has since been cleared for implementation. Code list attached.
	17. Rabwao Pry- Renovation of administration block; Flooring, fittings, painting	400,000	The community in their public participation prioritized for the completion of the on- going Administration Block in the Secondary School. Kshs. 1,500,000.00 has been factored for the Administration block in this financial year (2019/20). See no. 3.
	18. Tagache Pry- completion of 2 Classroom; plastering, fittings, painting	700,000	Kshs. 400, 000.00 has been factored in the financial year 2019/20 to complete the two classrooms as is evidenced in this photo. See no. 9 above.
	19. Kowuor Pry- completion of 1 Classroom; plastering, fittings, painting	200,000	The classroom has been completed and in use with 2018/19 funding. See evidence attached.
	20. Obalwanda Pry- completion of administration block; plastering, fittings, painting	500,000	Kshs. 500,000.00 has been factored in the financial year 2019/20 to complete the project.

S/NO	PROJECTS	AMOUNT (KSHS.)	REMARKS/COMMENTS
	21. Agolo Muok Pry- completion of 1 Classroom; plastering, fittings, painting	700,000	Ksh. 500,000.00 has been factored in the financial year 2019/20 and is enough to complete the project.
	22. Orote Pry- completion of 1 Classroom; plastering, fittings, painting	200,000	Ksh. 600,000.00 factored in the financial year 2019/20 is enough to complete the classroom and other 4 no. Classrooms.
	23. Wachara Karungu Pry- completion of administration block; plastering, fittings, painting	400,000	400,000.00 have been factored in the financial year 2019/20 for completing the administration block.
	24. God Keyo Pry- Renovation of 4 Classroom; plastering, fittings, painting	300,000	300,000.00 to factored in the financial year 2019/20.
	25. Raga Pry- Renovation of 6 Classroom; plastering, fittings, painting	400,000	400,000.00 to factored in the financial year 2019/20.
	26. St Agnes Okuodo Mixed Sec- Construction of 1 classroom; Foundation slab, walling, roofing, plastering, fitting and painting	500,000	Kshs. 500,000.00 has been factored in the financial year 2019/20 to complete the project.
	27. Miriwi Mixed Sec- completion of 2 Classroom; plastering, fittings, painting	300,000	The classrooms are complete and in use by the institution (2018/19 funded with Kshs. 100,000.00). Evidence attached.

S/NO	PROJECTS	AMOUNT (KSHS.)	REMARKS/COMMENTS
	28. Nyandago Mixed Sec Sch- Construction of administration block: Foundation slab, walling, roofing.	3,500,000	The institution has received Ksh. 500,000.00 in the FY 2016/17 plus Ksh. 1,200,000.00 FY2018/19 and the works is yet to start.
	29. Nyatike NG-CDFC Office- Construction of 1no. Security light solar powered masts with complete office solar backup system for basic office equipment	400,000	400,000.00 To be factored in the financial year 2019/20.
		17,200,000	

Secretary: Phelix Owino Oloo Sign:  Date: 29/10/2019

Chairman: Tobias O. Ochola Sign:  Date: 29-10-2019







National Government Constituencies Development Fund  
Nyatike Constituency  
P.O Box 1-40402  
Macalder, Kenya  
Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)  
Website: [www.nyatikeconstituency.go.ke](http://www.nyatikeconstituency.go.ke)  
Tel : 0720352119/0736310229.

## **NG-CDF**

### **MINUTES OF THE WARD PROJECT PROPOSALS FOR THE F/Y 209/20 HELD AT AGENGA DO'S OFFICE (NORTH KADEM) ON 16/10/2019**

#### **Members Present.**

1. Wilson Ochola
2. Abednego odhiambo
3. Solomon K. Chesut
4. Tobias onyango
5. Phelix Oloo
6. Judith Osiga
7. Loice Ouma
8. Jacob Oyomno
9. Judith Ogola
10. Wycliff Nyambole

#### **Designation.**

- FAM.  
SCA.  
DCC  
NG-CDFC chairman.  
NG-CDFC secretary.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.

11. Members of the community, Chiefs, Assistant Chiefs, ward representatives Board of Management Executives, Head Teachers from the schools within the ward (as per attached attendance list).

#### **Agenda.**

- 1) Prayer.
- 2) Introduction.
- 3) NG- CDF Mandate (Projects, Security, Bursary, Environment and Sports).
- 4) NG- CDFC Records of Disbursement/ PIS.
- 5) Presentation of Proposals.
- 6) Vote of Thanks and Last Prayer.

#### **MIN. 01/16/10/2019: PRAYER.**

The meeting was called to order at 9:00am by the NG-CDF Chairman who called upon Mr. Japheth Otede to offer a prayer item. The chairman then welcomed all to the day's meeting.

#### **MIN. 02/16/10/2019: INTRODUCTION.**

The chairman asked the members present for self-introduction which was done.

#### **MIN. 03/16/10/2019 NG-CDF MANDATE.**

The NG-CF mandate was read by the NG-CDFC secretary and he touched the following sections of the act.

- I. Section 27(1) basis of identification of project proposals,
- II. Section 24 eligible projects under the NG-CDF Act,
- III. Section 49 project proposals co-funded with other agencies,
- IV. Section 46(2) completion of on-going projects before embarking on new projects,
- V. Labeling/ branding of the NG-CDF projects.



**MIN. 04/16/10/2019 NG- CDFC RECORDS OF DISBURSEMENT/ PIS.**

The NG-CDFC Secretary read the projects that have been done in the ward during the two (2) financial years as follows;

**FINANCIAL YEAR 2017/18**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>ENVIRONMENT</b>				
1	St. Jacobs Kolanya secondary school	Tree planting	50,000	Complete
<b>PROJECTS</b>				
1	Kabuto Primary School	Construction of 2 classrooms	2,000,000	Complete
2	Owiro Primary School	Construction of 2 classrooms	1,500,000	Complete
3	Lwala primary school	Fencing with chainlink and erection of gate	1,500,000	Complete
4	Pap ndege primary school	Renovation of 2 classrooms; fittings, plastering and painting	500,000	Complete
5	Modi primary school	Renovation of 2 classrooms; fittings, plastering and painting	400,000	Complete
6	Got Onger primary school	Construction of 2 classrooms	2,000,000	Complete
7	Ndiwa girls secondary	Construction of twin laboratory	3,000,000	Complete upto ring beam
				Ground

8	Agenga secondary school	Construction of 2 classrooms	2,000,000	floor complete
9	St. Jacobs Kolanya secondary school	Completion of 1 classroom	500,000	Complete
10	Akala secondary school	Purchase of 40 sets of lockers with chairs	200,000	Complete
11	Agenga secondary school	Purchase of 5no. HP desktop computers	250,000	Complete
<b>SECURITY</b>				
1	Agenga chiefs office	Construction of office block	500,000	On -going
2	Agenga D.Os office	Construction of office block	1,000,000	On -going

### **FINANCIAL YEAR 2018/19**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>ENVIRONMENT</b>				
1	Kituka primary school	Tree planting	50,000	Complete
2	Kikongo primary school	Tree planting	50,000	Complete
3	Ndiwa primary school	Tree planting	50,000	Complete
<b>PROJECTS</b>				
1	Owiro Primary School	Completion of 2 classrooms	300,000	Complete
2	Nyora Primary School	Completion of 1 classroom	100,000	On -going
3	Nyakweri primary school	Construction of 4no. complex	3,000,000	Substructure works On -

		classroom		going
4	Ndiwa primary school	Renovation of 2 classrooms; roofing, fittings, plastering and painting.	500,000	Procurement stage
5	Akala secondary school	Construction of laboratory	3,000,000	Procurement stage
6	Okenge secondary school	Completion of dinning hall; plastering and painting	200,000	On- going
<b>SECURITY</b>				
1	Agenga chiefs office	Construction of office block	500,000	Procurement stage
2	Agenga D.Os office	Construction of office block	1,000,000	Complete

**MIN. 05/16/10/2019 PRESENTATION OF PROPOSALS FOR 2019/20 FY.**

The stake holders from different sectors presented to the secretariat their proposals as listed below;


<b>Primary Schools</b>		
<b>S/No</b>	<b>Project Name</b>	<b>Project Activity</b>
1	Sere Primary School	Fencing with gate
2	Modi Primary School	Construction of 4no. classrooms
3	Paw Ndege Primary School	Drilling of borehole Fencing with gate Renovation of classrooms
4	Angugo Primary School	Completion of 2classrooms Construction of administration block
5	Kituka Primary School	Completion of administration block Renovation of 4classrooms
6	Thimlich Primary School	Construction of 2no. classrooms
7	Ndiwa Primary School	Construction of 4no. classrooms Construction of office

8	Lwala Rabuor Primary School	Renovation of 5no. classrooms Construction of pit latrines
9	Agenga Primary School	Construction of 8no. classrooms Construction of 14 door pit latrines
10	Adiel Carla Primary School	Construction of 2no. classrooms
11	Oluga Primary School	Construction of 3no. classrooms
12	Sota Rangenya Primary School	Renovation of 3no. classrooms Construction of 3no. classrooms
13	Akala Primary School	Fencing with gate Renovation of 6no. classrooms
14	Kolanya Primary School	Construction of 3no. classrooms
15	Nyakweri Primary School	Completion of 4no. complex storey classroom
16	Kikongo Primary School	Renovation of 6no. classrooms
<b>Secondary Schools</b>		
1	Angugo Secondary School	Completion of 2no. classrooms
2	Okenge Secondary School	Drilling of bore hole Construction of 2no. classrooms
3	St. Thomas Diruma Secondary School	Construction of dormitory
4	Ndiwa Girls Secondary School	Completion of dormitory
5	St. Jacobs Kolanya Secondary School	Construction of laboratory
6	Thimlich Secondary School	Completion of 2no. classrooms Construction of 2no. classrooms
7	St. Joseph Modi Secondary School	Construction of 2no. classrooms
<b>Security</b>		
1	North Kadem Chief's Office	Completion of office
2	Agenga Teachers Advisory Centre (TAC)	Renovation of office

**MIN. 06/16/10/2019 VOTE OF THANKS AND LAST PRAYER.**

The chairman called upon MR. Okeyo Oremo who gave a very powerful vote of thanks. The meeting the ended with prayers from Sylvia Musoke at 4:00pm.

  
Signed (Chairman)

  
Signed (Fund Account Manager)



16/10/2019  
Date

16/10/2019  
Date







National Government Constituencies Development Fund  
Nyatike Constituency  
P.O Box 1-40402  
Macalder, Kenya  
Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)  
Website: [www.nyatikeconstituency.go.ke](http://www.nyatikeconstituency.go.ke)  
Tel : 0720352119/0736310229.

## **NG-CDF**

### **MINUTES OF THE WARD PROJECT PROPOSALS FOR THE F/Y 2019/20 HELD AT KANGA ONDITI CHIEF'S OFFICE (KALER WARD) ON 17/10/2019.**

#### **Members Present.**

1. Wilson Ochola
2. Abednego odhiambo
3. Solomon K. Chesut
4. Tobias onyango
5. Phelix Oloo
6. Judith Osiga
7. Loice Ouma
8. Jacob Oyomno
9. Judith Ogola
10. Wycliff Nyambole
11. Joyce Onyach

#### **Designation.**

- FAM.  
SCA.  
DCC.  
NG-CDFC chairman.  
NG-CDFC secretary.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
Ass. Constituency Manager.

12. Members of the community, Chiefs, Assistant Chiefs, ward representatives Board of Management Executives, Head Teachers from the schools within the ward (as per attached attendance list).

#### **Agenda.**

1. Prayer.
2. Introduction.
3. NG- CDF Mandate (Projects, Security, Bursary, Environment and Sports).
4. NG- CDFC Records of Disbursement/ PIS.
5. Presentation of Proposals for the financial year 2019/20.
6. Vote of Thanks and Last Prayer.

#### **MIN. 01/17/10/2019: PRAYER.**

The meeting was called to order at 10:30am by the NG-CDF Chairman who called upon Pst. Abdallah Ondwat to offer a prayer item. The chairman then welcomed all to the day's meeting.

#### **MIN. 02/17/10/2019: INTRODUCTION.**

The chairman asked the members present for self-introduction which was done.

#### **MIN. 03/17/10/2019 NG-CDF MANDATE.**

The NG-CF mandate was read by the NG-CDFC secretary and he touched the following sections of the act.

- a) Section 27(1) basis of identification of project proposals,
- b) Section 24 eligible projects under the NG-CDF Act,
- c) Section 49 project proposals co-funded with other agencies,
- d) Section 46(2) completion of on-going projects before embarking on new projects,



- e) Labeling/ branding of the NG-CDF projects.

**MIN. 04/17/10/2019 NG- CDFC RECORDS OF DISBURSEMENT/ PIS.**

The NG-CDFC Secretary read the projects that have been done in the ward during the two (2) financial years as follows;

**PIS FOR THE FINANCIAL YEAR 2017/18**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>PROJECTS</b>				
1	Kiasa Primary School	Construction of 2classrooms; foundation, walling, roofing, fittings	1,500,000	Complete
2	Olası Secondary School	Construction of dormitory; foundation, walling	1,500,000	Complete upto plasterworks
3	Kanga Onditi Secondary School	Purchase of 5no. HP desktop computers	250,000	Complete

**PIS FOR THE FINANCIAL YEAR 2018/19**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>ENVIRONMENT</b>				
1	Olası Primary School	Tree planting	50,000	Complete
<b>PROJECTS</b>				
1	Kiasa Primary School	Completion of 2classrooms; plastering and painting	300,000	Complete
2	Sagenya Primary School	Completion of 4classrooms; plastering and painting	300,000	Complete
3	Olası Secondary School	Completion of dormitory; foundation, walling, roofing, fittings plastering	500,000	Complete up to plaster woks

		and painting		
4	Kea Secondary School	Construction of laboratory; foundation, walling, roofing, fittings plastering and painting	1,000,000	Procurement stage
<b>SECURITY</b>				
1	Kaler DO's Office	Fencing with barbed wire and angle line	300,000	Procurement stage

**MIN. 05/17/10/2019 PRESENTATION OF PROPOSALS FOR THE FINANCIAL YEAR 2019/20.**

The stake holders from different sectors presented to the secretariat their proposals having shared, especially, those who had not submitted earlier on as follows;

<b>Primary Schools</b>		
S/No	Project Name	Project Activity
1	Kea Primary School	Construction of administration block Fencing with gate
2	Nyamache Primary School	Renovation of 6no. classrooms Fencing with gate Construction of administration block
3	Sagenya Primary School	Fencing with gate Renovation of classrooms Construction of 4 door pit latrine
4	Olasi Primary School	Construction of 6no. classrooms
5	Nyamitha Primary School	Renovation of 4 classrooms Fencing with gate
6	Kanga Onditi Secondary School	Renovation of 4 classrooms Fencing with gate
7	Kiasa Primary School	Renovation of 4 classrooms Fencing with gate Construction of 6 door pit latrines Construction of 1no. classroom
8	Dunga Primary School	Construction of 4no. classrooms
<b>Secondary Schools</b>		
1	Olasi Secondary School	Construction of 2no. classrooms Completion of 2no. classrooms Construction of ablution block
2	Kea Secondary School	Construction of library Construction of dormitory



		Construction of 2no. classrooms Completion of laboratory
3	Kanga Onditi Secondary School	Construction of dormitory Construction of 2no. classrooms
<b>Security</b>		
1	Kaler ACC'S Office	Construction of administration block
2	Kaler Chief's Office	Completion of office
3	Olasí Sub Location Office	Construction of office

**MIN. 06/17/10/2019 VOTE OF THANKS AND LAST PRAYER.**

The chairman called upon Area Ass. Chief, Mdm. Eunice Asewe who gave a very powerful vote of thanks. The meeting the ended with prayers from Mr. Cliopa Okindi at 3:30 Pm.




Signed (Chairman)




Signed (Fund Account Manager)



 17/10/2019

Date

 17/10/2019

Date





National Government Constituencies Development Fund  
Nyatike Constituency  
P.O Box 1-40402  
Macalder, Kenya  
Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)  
Website: [www.nyatikeconstituency.go.ke](http://www.nyatikeconstituency.go.ke)  
Tel : 0720352119/0736310229.

## **NG-CDF**

### **MINUTES OF THE WARD PROJECT PROPOSALS FOR THE F/Y 2019/20 HELD AT GOT KACHOLA ACC'S OFFICE (GOT KACHOLA WARD) ON 18/10/2019.**

#### **Members Present.**

1. Wilson Ochola
2. Abednego odhiambo
3. Solomon K. Chesut
4. Tobias onyango
5. Phelix Oloo
6. Judith Osiga
7. Loice Ouma
8. Jacob Oyomno
9. Judith Ogola
10. Wycliff Nyambole
11. Joyce Onyach
12. Members of the community, Chiefs, Assistant Chiefs, ward representatives Board of Management Executives, Head Teachers from the schools within the ward (as per attached attendance list).

#### **Designation.**

- FAM.  
SCA.  
DCC.  
NG-CDFC chairman.  
NG-CDFC secretary.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
Ass. Constituency Manager.

#### **Agenda.**

1. Prayer.
2. Introduction.
3. NG- CDF Mandate (Projects, Security, Bursary, Environment and Sports).
4. NG- CDFC Records of Disbursement/ PIS.
5. Presentation of Proposals for the financial year 2019/20.
6. Vote of Thanks and Last Prayer.

#### **MIN. 01/18/10/2019: PRAYER.**

The meeting was called to order at 10:00am by the NG-CDF Chairman who called upon Mrs. Addah Owuor to offer an opening prayer item. The chairman then welcomed all to the day's meeting.

#### **MIN. 02/18/10/2019: INTRODUCTION.**

The chairman asked the members present for self-introduction which was done.

#### **MIN. 03/18/10/2019 NG-CDF MANDATE.**

The NG-CF mandate was read by the NG-CDFC secretary and he touched the following sections of the act.

- a) Section 27(1) basis of identification of project proposals,
- b) Section 24 eligible projects under the NG-CDF Act,
- c) Section 49 project proposals co-funded with other agencies,



- d) Section 46(2) completion of on-going projects before embarking on new projects,
- e) Labeling/ branding of the NG-CDF projects.

**MIN. 04/18/10/2019 NG- CDFC RECORDS OF DISBURSEMENT/ PIS.**

The NG-CDFC Secretary read the projects that have been done in the ward during the two (2) financial years as follows;

**GOT KACHOLA WARD PIS FOR THE FINANCIAL YEAR 2017/18**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>ENVIRONMENT</b>				
1	Chamachichi secondary school	Tree planting	80,000	Complete
2	Amoyo secondary school	Tree planting	80,000	Complete
3	Olando secondary school	Tree planting	80,000	Complete
<b>PROJECTS</b>				
1	Bande Girls Secondary School	Construction of 2classrooms; foundation, walling, roofing, fittings	1,500,000	Complete

**PIS FOR THE FINANCIAL YEAR 2018/19**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>ENVIRONMENT</b>				
1	Kanyandiko Primary School	Tree planting	50,000	Complete
2	Othoo Primary School	Tree planting	50,000	Complete
<b>PROJECTS</b>				
1	Tulu Primary School	Completion of 1classrooms; plastering and painting	200,000	On -going
2	Nyakurungoto Primary School	Completion of 1classroom; glazing and painting	100,000	On -going



3	Sota SDA Primary School	Completion of Administration block; glazing and painting	200,000	Procurement stage
4	Bande Girls Secondary School	Completion of 2classroom; glazing and painting	300,000	Complete
5	Miriwi Secondary School	Completion of 1classroom; plastering and painting	100,000	Procurement stage
6	Olando Secondary School	Completion of 1classroom; fittings, floor screeding, plastering and painting	400,000	On –going
7	Aneko Secondary School	Completion of Administration Block; fittings, floor screeding, plastering and painting	500,000	On- going
8	Got Kachola secondary school	Construction of 1 classroom; foundation, walling, roofing, fittings, plastering and painting	1,000,000	Procurement stage
9	Sota SDA Secondary School	Construction of dormitory; foundation, slab, walling upto lintel	1,000,000	Procurement stage
10	Nyandago secondary school	Construction of administration block	1,200,000	Procurement stage

**MIN. 05/18/10/2019 PRESENTATION OF PROPOSALS FOR THE FINANCIAL YEAR 2019/20.**

The stake holders from different sectors presented to the secretariat their proposals having shared, especially, those who had not submitted earlier on. The meeting decided to consider Got Kachola Secondary since the Primary and Secondary are in the same locality and the funds are not enough to do both at the same time. The proposals presented were;


Primary Schools		
S/No	Project Name	Project Activity
1	Koweru Primary School	Fencing with gate Renovation of 4no. classrooms
2	Nyangere Primary School	Construction of 2no. classrooms Fencing

		Renovation of 4no. classrooms
3	Ratieny Primary School	Construction of 2no. classrooms Fencing with gate Construction of 2no. 4door pit latrines
4	Othora Primary School	Completion of 5no classrooms Fencing with gate Construction of 2no. 5door pit latrines
5	Tulu Primary School	Renovation of 7no. classrooms Fencing with gate Construction of 2no. 4door pit latrines Construction of administration block
6	Got Kachola Primary School	Completion of administration block Renovation of 4no. classrooms Construction of 2no. 4door pit latrines
7	Kanyandiko Primary School	Construction of 2no. classrooms
8	Aneko Primary School	Completion of 2no. classrooms Renovation of 4no. classrooms Construction of 2no. 5door pit latrines
9	Chamachichi Primary School	Fencing with gate Construction of 1no. 3door pit latrines Construction of administration block
10	Othoch Rakuom Primary School	Renovation of 4no. classrooms Construction of administration block Construction of 2no. 3door pit latrines Construction of hall
11	Amoyo Primary School	Completion of 2no. classrooms Construction of 1no. classroom Construction of 2no. 4door pit latrines
12	Aongedhiang Primary School	Construction of administration block Construction of pit latrines
13	Nyandago Primary School	Fencing with gate Construction of 3no. classrooms
14	Sota SDA Primary School	Construction of 3no. classrooms Fencing with gate Construction of pit latrines
15	Ulando Primary School	Construction of 2no. classrooms
<b>Secondary Schools</b>		
1	Othoch Rakuom Secondary School	Construction of science laboratory Completion of 2no. classrooms
2	Amoyo Secondary School	Construction of science laboratory
3	Olando Secondary School	Construction of administration block Completion of science laboratory
4	Miriwi Mixed Secondary School	Construction of science laboratory


5	Sota SDA Secondary School	Completion of laboratory
6	Nyangere Secondary School	Construction of dormitory
7	Got Kachola Secondary School	Construction of dormitory
<b>Security</b>		
1	Nyandago Sub Chief's Office	Construction of office
2	Aneko Chief's Office	Construction of office
3	Got Kachola ACC's Office	Completion of AP residential Purchase of 1 motorcycle Construction of pit latrines Purchase of reservoir tank

**MIN. 06/18/10/2019 VOTE OF THANKS AND LAST PRAYER.**

The chairman called upon Mr. Paul Nyitambe who gave a very powerful vote of thanks. The meeting the ended with prayers from Mr. Otieno Joel at 4:30 Pm.



Signed (Chairman)



Signed (Fund Account Manager)



18/10/2019.

Date

18/10/2019.

Date









National Government Constituencies Development Fund  
Nyatike Constituency  
P.O Box 1-40402  
Macalder, Kenya  
Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)  
Website: [www.nyatikeconstituency.go.ke](http://www.nyatikeconstituency.go.ke)  
Tel : 0720352119/0736310229.

## **NG-CDF**

### **MINUTES OF THE WARD PROJECT PROPOSALS FOR THE F/Y 2019/20 HELD AT WATH ONGER NG-CDF OFFICE (MACALDER KANYARWANDA WARD) ON 22/10/2019**

#### **Members Present.**

1. Wilson Ochola
2. Abednego odhiambo
3. Solomon K. Chesut
4. Tobias onyango
5. Phelix Oloo
6. Judith Osiga
7. Loice Ouma
8. Jacob Oyomno
9. Judith Ogola
10. Wycliff Nyambole
11. Joyce Onyach
12. Members of the community, Chiefs, Assistant Chiefs, ward representatives Board of Management Executives, Head Teachers from the schools within the ward (as per attached attendance list).

#### **Designation.**

- FAM.  
SCA.  
DCC  
NG-CDFC chairman.  
NG-CDFC secretary.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
Ass. Constituency Manager.

#### **Agenda.**

1. Prayer.
2. Introduction.
3. NG- CDF Mandate (Projects, Security, Bursary, Environment and Sports).
4. NG- CDFC Records of Disbursement/ PIS.
5. Presentation of Proposals for the financial year 2019/20.
6. Vote of Thanks and Last Prayer.

#### **MIN. 01/22/10/2019: PRAYER.**

The meeting was called to order at 10:00am by the NG-CDF Chairman who called upon Mrs. Nancy Ogweni to offer a prayer item. The chairman then welcomed all to the day's meeting.

#### **MIN. 02/22/10/2019: INTRODUCTION.**

The chairman asked the members present for self-introduction which was done.

#### **MIN. 03/22/10/2019 NG-CDF MANDATE.**

The NG-CF mandate was read by the NG-CDFC secretary and he touched the following sections of the act.

- a) Section 27(1) basis of identification of project proposals,
- b) Section 24 eligible projects under the NG-CDF Act,
- c) Section 49 project proposals co-funded with other agencies,
- d) Section 46(2) completion of on-going projects before embarking on new projects,



e) Labeling/ branding of the NG-CDF projects.

**MIN. 04/22/10/2019 NG- CDFC RECORDS OF DISBURSEMENT/ PIS.**

The NG-CDFC Secretary read the projects that have been done in the ward during the two (2) financial years as follows;

**MACALDER KANYARWANDA WARD 2017/18**

No.	Project name	Project activity	Amount disbursed	Status
<b>ENVIRONMENT</b>				
1	Mikei Secondary School	Tree planting	80,000	Complete
2	St. Gemma Secondary School	Tree planting	90,000	Complete
3	Nyandema Secondary School	Tree planting	90,000	Complete
4	Moi Nyatike Secondary School	Tree planting	80,000	Complete
<b>PROJECTS</b>				
1	Mikei Primary School	Renovation of 2 classroom; plastering and painting	1,000,000	Complete
2	Ogongo Primary School	Renovation of 2 classroom; plastering and painting	500,000	Complete
3	Moi Nyatike Secondary School	Construction of reinforced concrete water tank, purchase and installation of elevated plastic tank and piping within the school	3,000,000	Complete
4	St. Sabianus Owich Secondary School	Renovation of 2 classrooms ( flooring, fittings and painting	500,000	Complete
5	Kimai Secondary School	Purchase of 40 sets of lockers with chairs	200,000	Complete
6	Moi Nyatike Secondary	Purchase of 5no. HP	250,000	Complete

	School	desktop computers		
7	St. Gemma Girls Secondary School	Purchase of 5no. HP desktop computers	250,000	Complete
<b>SECURITY</b>				
1	Nyatike CID office	Completion of office block	300,000	Complete
2	Wath Onger NG-CDF Office	Renovation of office; plastering damaged walls, tilling, ceiling, painting	3,198,834.86	Complete
<b>INNOVATION HUB</b>				
1	Wath Onger NG-CDF Office	Installation of satellite antenna, router, digital access kit, wifi with outdoor wireless devise	1,169,256.80	Complete

#### **FINANCIAL YEAR 2018/19**

No.	Project name	Project activity	Amount disbursed	Status
<b>ENVIRONMENT</b>				
1	Ongoche Primary School	Tree planting	50,000	Complete
2	Radienya Secondary School	Tree planting	50,000	Complete
3	God Kwach Secondary School	Tree planting	50,000	Complete
4	St. Gabriel Primary School	Tree planting	50,000	Complete
5	Wath Onger NG-CDF Office	Tree planting	50,000	Complete
<b>PROJECTS</b>				
1	Kowuor Primary School	Completion of 1 classroom; plastering and painting	100,000	Funds disbursed
2	Ndemra Primary School	Completion of administration block;	300,000	On- going



		fittings, plastering and painting		
3	Nyandema Secondary School	Purchase of 52 seater school bus	7,500,000	Procurement stage
4	Got Orango Secondary School	Construction of twin laboratory	1,500,000	Walling on-going
5	Radienya Secondary School	Construction of dormitory	1,000,000	Procurement stage
6	Mikei Secondary School	Construction of dormitory	1,000,000	Procurement stage
7	Kimai Secondary School	Drilling and equipping 1no borehole	5,000,000	Drilling complete awaiting installation
8	Wath Onger NG-CDF Office	Drilling and equipping 1no borehole	5,000,000	Drilling complete awaiting installation
<b>SECURITY</b>				
1	Macalder Police Station	Fencing with barbed wire and angle lines	300,000	Procurement stage

**MIN. 05/22/10/2019 PRESENTATION OF PROPOSALS FOR THE F/Y 2019/20.**

The stake holders from different sectors presented to the secretariat their proposals having shared, especially, those who had not submitted earlier on. The meeting after consideration realized that the CID Office was complete and in use, there was no need for further funding. The following projects were presented from the ward;

<b>Primary Schools</b>		
<b>S/No</b>	<b>Project Name</b>	<b>Project Activity</b>
1	Wath Onger Primary School	Construction of administration block Completion of 2no. classrooms Fencing with gate
2	Got Orango Primary School	Renovation of 8no. classrooms Fencing with gate Construction of 2no. 4door pit latrines Drilling of bore hole

3	Macalder Primary School	Completion of 1no. Classroom. Construction of administration block
4	Radienya Primary School	Renovation of classrooms Construction of administration block Fencing with gate Construction of 2no. 4door pit latrines
5	Ogaka Primary School	Construction of 2no. 4door pit latrines Fencing with gate
6	Owich Primary School	Completion of administration block Fencing with gate Renovation of 2no. classrooms
7	Mariba Primary School	Completion of administration block Renovation of 4no. classrooms Fencing with gate Construction of 1no. 4door pit latrines
8	Ongoche Primary School	Drilling and equipping 1no. borehole Construction of 1no. 4door pit latrines Fencing with gate Renovation of 8no. classrooms Construction of administration block
9	Obalwanda Primary School	Completion of administration block Completion of 8no. classrooms Fencing with gate Construction of 1no. 4door pit latrines Drilling of bore hole
10	God Kwach Primary School	Renovation of 2no. classrooms Renovation of administration block Construction of 10 door pit latrines Fencing with gate
11	Kimai Primary School	Completion of administration block Construction of 1no. 4door pit latrines Completion of 1no.classroom.
12	St. Gabriel Primary School	Construction of 3no. classrooms
13	Nyandema Primary School	Construction of 1no. 4door pit latrines Fencing with gate Renovation of administration block
14	Kowuor Primary School	Construction of 2no. classrooms Fencing with gate Renovation of administration block
15	Wangelongo Primary School	Construction of 2no. classrooms Fencing with gate Construction of 2no. 3door pit latrines
<b>Secondary Schools</b>		
1	St. Michaels Nyandema Secondary School	Construction of dormitory

2	Miroche secondary school	Complwtion of 2no. classrooms Construction of 2no. classrooms
3	Moi Nyatike Boys High School	Purchase of 52 seater school bus Construction of dormitory Fencing with gate
4	St. Pius Got Orango Secondary School	Completion of twin laboratory. Construction of dormitory Construction of 2no. classrooms
5	St. Gemma Girls High School	Construction of dining hall and kitchen Completion of laboratory.
6	St. Gabriels God Kwach Secondary School	Construction of twin science laboratory Construction of 2no. classrooms Construction of administration block Fencing with gate of dormitory Construction of teachers houses Drilling of borehole
7	St. Sabianus Owich Secondary School	Construction of dormitory Construction of twin science laboratory
8	Mariba mixed secondary school	Construction of administration block Construction of dormitory Fencing with gate Construction of science laboratory
9	Radienya high school	construction of twin laboratory. Completion of dormitory Construction of 1no. classroom
10	St. gorrety miki secondary school	Completion of dormitory Construction of 2no. classrooms Fencing with gate
<b>Security</b>		
1	God Bondo Lower Chief's Office	Construction of office

**MIN. 06/22/10/2019 VOTE OF THANKS AND LAST PRAYER.**

The chairman called upon MRS. Mary Ngoje who gave a very powerful vote of thanks. The meeting the ended with prayers from Mr. Gabriel Ochieng Abiero at 3:00pm.

Signed (Chairman)

Signed (Fund Account Manager)



Date

Date

22/10/2019.

22/10/2019.









National Government Constituencies Development Fund  
Nyatike Constituency  
P.O Box 1-40402  
Macalder, Kenya  
Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)  
Website: [www.nvatikeconstituency.go.ke](http://www.nvatikeconstituency.go.ke)  
Tel : 0720352119/0736310229.

## **NG-CDF**

### **MINUTES OF THE WARD PROJECT PROPOSALS FOR THE F/Y 2018/19 HELD AT MUHURU ACC'S OFFICE (MUHURU WARD) ON 23/10/2019.**

#### **Members Present.**

1. Wilson Ochola
2. Abednego odhiambo
3. Solomon K. Chesut
4. Tobias onyango
5. Phelix Oloo
6. Judith Osiga
7. Loice Ouma
8. Jacob Oyomno
9. Judith Ogola
10. Wycliff Nyambole
11. Joyce Onyach
12. Members of the community, Chiefs, Assistant Chiefs, ward representatives Board of Management Executives, Head Teachers from the schools within the ward (as per attached attendance list).

#### **Designation.**

- FAM.  
SCA.  
DCC  
NG-CDFC chairman.  
NG-CDFC secretary.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
Ass. Constituency Manager.

#### **Agenda.**

1. Prayer.
2. Introduction.
3. NG- CDF Mandate (Projects, Security, Bursary, Environment and Sports).
4. NG- CDFC Records of Disbursement/ PIS.
5. Presentation of Proposals.
6. Vote of Thanks and Last Prayer.

#### **MIN. 01/23/10/2019: PRAYER.**

The meeting was called to order at 9:30am by the NG-CDF Chairman who called upon Mrs. Addah Owuor to offer an opening prayer item. The chairman then welcomed all to the day's meeting.

#### **MIN. 02/23/10/2019: INTRODUCTION.**

The chairman asked the members present for self-introduction which was done.

#### **MIN. 03/23/10/2019 NG-CDF MANDATE.**

The NG-CF mandate was read by the NG-CDFC secretary and he touched the following sections of the act.

- a) Section 27(1) basis of identification of project proposals,
- b) Section 24 eligible projects under the NG-CDF Act,
- c) Section 49 project proposals co-funded with other agencies,
- d) Section 46(2) completion of on-going projects before embarking on new projects,

e) Labeling/ branding of the NG-CDF projects.

**MIN. 04/23/10/2019 NG- CDFC RECORDS OF DISBURSEMENT/ PIS.**

The NG-CDFC Secretary read the projects that have been done in the ward during the two (2) financial years as follows;

**MUHURU WARD PIS FOR THE FINANCIAL YEAR 2017/18**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>ENVIRONMENT</b>				
1	Senye Secondary School	Tree planting	90,000	Complete
2	St. Mary's Winjo Secondary School	Tree planting	80,000	Complete
<b>PROJECTS</b>				
1	Nyabomo Primary School	Construction of 2classrooms; foundation, walling, roofing, fittings	1,500,000	Complete
2	Rabwao Secondary School	Construction of administration block; foundation, walling	2,000,000	Stalled at ring beam level
3	Senye Secondary School	Construction of dormitory; foundation, walling, roofing, fittings plastering and painting	1,000,000	On- going
4	Kumoni Secondary School	Purchase of 40 sets of lockers with chairs	200,000	Complete
5	Rabwao Secondary School	Purchase of 5no. HP desktop computers	250,000	Complete
<b>EMERGENCY</b>				
1	Kurukongo Primary School	Construction of pit latrines	450,000	Complete

**PIS FOR THE FINANCIAL YEAR 2018/19**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>ENVIRONMENT</b>				
1	Muhuru ACC	Tree planting	50,000	Complete
2	Obolo Primary School	Tree planting	50,000	Complete
3	Kurukongo Primary School	Tree planting	50,000	Complete
<b>PROJECTS</b>				
1	Nyabomo Primary School	Completion of 2classrooms; plastering and painting	300,000	Complete
2	Kurukongo Primary School	Completion of 1classrooms; floor screeding, glazing, plastering and painting	300,000	Procurement stage
3	Senye Secondary School	Completion of dormitory; roofing, fittings plastering and painting	1,000,000	On- going
4	Winjo Secondary School	Construction of dormitory; foundation, walling, roofing, fittings plastering and painting	1,000,000	On- going at foundation level
<b>SECURITY</b>				
1	Muhuru AP Camp	Construction of Administration Block	1,649,210	Procurement stage
2	Muhuru Chief's Office	Construction of Administration Block	1,000,000	Procurement stage



**MIN. 05/23/10/2019 PRESENTATION OF PROPOSALS FOR 2019/20 FY.**

The stake holders from different sectors presented to the secretariat their proposals having shared, especially, those who had not submitted earlier on. For the cases of both Rabwao Secondary School and Rabwao Primary school administration blocks, the meeting agreed that Rabwao Secondary School be considered since the current office in use is too small and old beyond renovation.

<b>Primary Schools</b>		
<b>S/No</b>	<b>Project Name</b>	<b>Project Activity</b>
1	Nyangwayo Primary School	Construction of 3 door pit latrines
2	Senye Primary School	Construction of 3no. classrooms
3	Tagache Primary School	Construction of administration block Completion of 2 classrooms Construction of 3no. classroom Construction of 2no. 4door pit latrines
4	Kurukongo Primary School	Construction of administration block Fencing with gate Construction of 3no. classroom Completion of 2 classrooms
5	Rabwao Primary School	Construction of 3no. classrooms
6	Nyabomo Primary School	Construction of 6no. classrooms Purchase of land Construction of 2no. 4door pit latrines
7	Nyakondo Primary School	Construction of administration block
8	Obolo Primary School	Construction of administration block Construction of 2door pit latrines
9	Kumoni Primary School	Construction of administration block Fencing with gate Construction of pit latrines Renovation of 5classrooms
<b>Secondary Schools</b>		
1	St. Pauls Nyankondo Secondary School	Fencing with gate Construction of pit latrines Construction of dormitory Purchase of water reservoir (tanks).
2	Kumoni Secondary School	Construction of science laboratory Construction of dormitory Construction of administration block Fencing with gate
3	Obolo SDA Secondary School	Fencing with barbed wire and construction of gate Construction of science laboratory
4	Rabwao Secondary School	Completion of administration block



5	Senye Secondary School	Construction of ablution block Fencing
6	St marys winjo secondary school	Completion of dormitory Construction of science laboratory
<b>Security</b>		
1	West Muhuru Chief's Office	Construction of office
2	Muhuru AP Camp	Completion of AP camp

**MIN. 06/23/10/2019 VOTE OF THANKS AND LAST PRAYER.**

The chairman called upon Mr. Victor Warentho who gave a very powerful vote of thanks. The meeting the ended with prayers from Mr. Kennedy Opollo at 3:30 Pm.

Signed (Chairman)

Signed (Fund Account Manager)



Date

Date

23/10/2019

23/10/2019





National Government Constituencies Development Fund  
Nyatike Constituency  
P.O Box 1-40402  
Macalder, Kenya  
Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)  
Website: [www.nyatikeconstituency.go.ke](http://www.nyatikeconstituency.go.ke)  
Tel : 0720352119/0736310229.

## **NG-CDF**

### **MINUTES OF THE WARD PROJECT PROPOSALS FOR THE F/Y 2019/20 HELD AT ALENDO RESOURCE CENTER (KANYASA WARD) ON 24/10/2019.**

#### **Members Present.**

1. Wilson Ochola
2. Abednego odhiambo
3. Solomon K. Chesut
4. Tobias onyango
5. Phelix Oloo
6. Judith Osga
7. Loice Ouma
8. Jacob Oyomno
9. Judith Ogola
10. Wycliff Nyambole
11. Jacob Ogang'o
12. Members of the community, Chiefs, Assistant Chiefs, ward representatives Board of Management Executives, Head Teachers from the schools within the ward (as per attached attendance list).

#### **Designation.**

- FAM.  
SCA.  
DCC  
NG-CDFC chairman.  
NG-CDFC secretary.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
NG-CDFC member.  
MP's Representative.

#### **Agenda.**

1. Prayer.
2. Introduction.
3. NG- CDF Mandate (Projects, Security, Bursary, Environment and Sports).
4. NG- CDFC Records of Disbursement/ PIS.
5. Presentation of Proposals.
6. Vote of Thanks and Last Prayer.

#### **MIN. 01/24/10/2019: PRAYER.**

The meeting was called to order at 10:00am by the NG-CDF Chairman who called upon Mrs. Carolyn Adera to offer a prayer item. The chairman then welcomed all to the day's meeting.

#### **MIN. 02/24/10/2019: INTRODUCTION.**

The chairman asked the members present for self-introduction which was done.

#### **MIN. 03/24/10/2019 NG-CDF MANDATE.**

The NG-CF mandate was read by the NG-CDFC secretary and he touched the following sections of the act.

- f) Section 27(1) basis of identification of project proposals,
- g) Section 24 eligible projects under the NG-CDF Act,
- h) Section 49 project proposals co-funded with other agencies,
- i) Section 46(2) completion of on-going projects before embarking on new projects,
- j) Labeling/ branding of the NG-CDF projects.



**MIN. 04/24/10/2019 NG- CDFC RECORDS OF DISBURSEMENT/ PIS.**

The NG-CDFC Secretary read the projects that have been done in the ward during the three (3) financial years as follows;

**PIS FOR THE FINANCIAL YEARS 2016/17, 2017/18 AND 2018/19 KANYASA WARD.**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>PROJECTS.</b>				
1	Adugo primary school	Completion of administration block	500,000	Complete upto plasterwork
2	Opeya Primary School	Completion of 1 classroom	300,000	Complete upto plasterwork
3	Nyasoko Primary School	Renovation of 3 classrooms	300,000	Complete
1	Kogore Primary School	Renovation of 3 classrooms	300,000	Complete
2	God Bim Primary School	Renovation of 3 classrooms	300,000	External finishes pending
3	Not Primary School	Completion of 2 classroom	200,000	Complete
4	Otati Primary School	Completion of 2 classroom	300,000	Complete
5	Rabare Primary School	Renovation of 3 classrooms	300,000	Complete
6	Ojawa Primary School	Completion of 2 classroom	300,000	Complete upto roofing
7	Wangaya Primary school	Renovation of 3 classrooms	300,000	Complete
8	God Keyo Primary School	Completion of 3 classrooms	300,000	Complete upto roofing
9	Lwanda Konyango Beach	Construction of VIP latrines	1,000,000	Complete
10	Obware secondary school	Tree planting	80,000	Complete
11	St. Joseph's Alendo Girls Secondary School	Tree planting	80,000	Complete
12	Lwanda Magwar Secondary School	Constriction of kitchen and dining hall	1,500,000	Complete upto lintel



13	St. Joseph's Alendo Girls Secondary School	Construction of dormitory	1,000,000	Complete
14	God Keyo Secondary School	Construction of 2 classrooms	800,000	Complete
15	Okayo Primary School	Tree planting	50,000	Complete
16	Aringo Primary School	Tree planting	50,000	Complete
17	Lwanda Magwar secondary school	Completion of kitchen and dining hall	1,900,000	On going
18	Obware mixed secondary school	Construction of laboratory	1,500,000	Procurement stage
19	Ojava primary school	Completion of 1 classroom	400,000	
20	Not Primary School	Completion of 1 classroom	200,000	Complete
21	St. Joseph's Alendo Girls Secondary School	Completion of dormitory	1,800,000	
22	God Keyo Secondary School	Construction of 2 classroom	700,000	Complete upto roofing

**MIN. 05/24/10/2019 PRESENTATION OF PROPOSALS.**

The stake holders from different sectors presented to the secretariat their proposals having shared, especially, those who had not submitted earlier on.

Primary Schools		
S/No	Project Name	Project Activity
1	Rabare Primary School	Completion of 2no. classrooms Construction of 3 door pit latrines
2	Lwanda Magwar Primary School	Renovation of 4no. classrooms
3	Kogore Primary School	Fencing with gate Construction of 1no. classroom
4	Tiany Nyagod Jope Primary School	Construction of 2no. classrooms
5	God Bim Primary School	Completion of 2no. classrooms Renovation of 5no. classrooms.
6	Tom Oriege Ngira Primary School	Fencing with gate Construction of 4no. classrooms
7	Bondo Kosiemo Primary School	Renovation of 4no. classrooms
8	Opeya Primary School	Completion of 1no. classroom Fencing with gate

9	Aringo Primary School	Fencing with gate
10	Kayara Primary School	Construction of 3no. classrooms
11	Ojawa Primary School	Construction of 1no. classroom
12	Obware Primary School	Completion of office Fencing with gate
13	Adugo Primary School	Completion of administration block Construction of 7no. classrooms Construction of pit latrines
14	Alendo Primary School	Construction of 4 door pit latrines
15	Otati Primary School	Fencing with gate Completion of 4no. classrooms
16	Nyasoko Primary School	Fencing with gate construction of administration block Construction of pit latrines
17	Not Primary School	Fencing with gate Construction of 7no. classrooms
18	Okayo Primary School	construction of administration block
19	Wangaya Primary School	construction of administration block
20	Jangoe Primary School	Renovation of 4no. classrooms
21	God Keyo Primary School	Fencing with gate Renovation of 7no. classrooms
<b>Secondary Schools</b>		
1	Fr Joseph Otati Secondary School	Renovation of 5no. classrooms Renovation of administration block Renovation of dormitories Construction of science laboratory Construction of 2no. 4door pit latrines
2	Lwanda Magwar Secondary School	Completion of dinning hall and kitchen
3	Obware Secondary School	Completion of laboratory Construction of office
4	Jangoe Secondary School	Renovation of 4n. classrooms Renovation of dormitories Construction of science laboratory
5	St. Monica Bondo Kosiemo Secondary School	Construction of science laboratory Construction of dormitory
6	Okayo Secondary School	Renovation of 4n. classrooms Construction of science laboratory
<b>OTHERS</b>		
1	Alendo Community Learning Resource Centre	Improvement of office

**MIN. 06/24/10/2019 VOTE OF THANKS AND LAST PRAYER.**

The chairman called upon Madam Nelly Odira who gave a very powerful vote of thanks. The meeting then ended with prayers from Mr. John Nyangawa at 3:30 Pm.



Signed (Chairman)

24/10/2019.

Date



Signed (Fund Account Manager)

24/10/2019.

Date











National Government Constituencies Development Fund  
Nyatike Constituency  
P.O Box 1-40402  
Macalder, Kenya  
Email: [ngcdfnyatike@ngcdf.go.ke](mailto:ngcdfnyatike@ngcdf.go.ke)  
Website: [www.nyatikeconstituency.go.ke](http://www.nyatikeconstituency.go.ke)

Tel: 0720352119/0736310229.

## **NG-CDF**

### **MINUTES OF THE WARD PROJECT PROPOSALS FOR THE F/Y 2019/20 HELD AT KARUNGU ACC'S OFFICE GROUNDS (KACHIENG WARD) ON 25/10/2019.**

#### **Members Present.**

1. Wilson Ochola
2. Abednego odhiambo
3. Solomon K. Chesut
4. Tobias onyango
5. Phelix Oloo
6. Judith Osiga
7. Loice Ouma
8. Jacob Oyomno
9. Judith Ogola
10. Wycliff Nyambole
11. Jacob Ogango
12. Members of the community, Chiefs, Assistant Chiefs, ward representatives Board of Management Executives, Head Teachers from the schools within the ward (as per attached attendance list).

#### **Designation.**

- FAM.
- SCA.
- DCC
- NG-CDFC chairman.
- NG-CDFC secretary.
- NG-CDFC member.
- NG-CDFC member.
- NG-CDFC member.
- NG-CDFC member.
- NG-CDFC member.
- MP's Representative.

#### **Agenda.**

1. Prayer.
2. Introduction.
3. NG- CDF Mandate (Projects, Security, Bursary, Environment and Sports).
4. NG- CDFC Records of Disbursement/ PIS.
5. Presentation of Proposals.
6. Vote of Thanks and Last Prayer.

#### **MIN. 01/25/10/2019: PRAYER.**

The meeting was called to order at 10:30am by the NG-CDF Chairman who called upon Sr. Monica Awino to offer a prayer item. The chairman then welcomed all to the day's meeting.

#### **MIN. 02/25/10/2019: INTRODUCTION.**

The chairman asked the members present for self-introduction which was done.

#### **MIN. 03/25/10/2019 NG-CDF MANDATE.**

The NG-CF mandate was read by the NG-CDFC secretary and he touched the following sections of the act.

- k) Section 27(1) basis of identification of project proposals,
- l) Section 24 eligible projects under the NG-CDF Act,
- m) Section 49 project proposals co-funded with other agencies,
- n) Section 46(2) completion of on-going projects before embarking on new projects,

- o) Labeling/ branding of the NG-CDF projects.

**MIN. 04/25/10/2019 NG- CDFC RECORDS OF DISBURSEMENT/ PIS.**

The NG-CDFC Secretary read the projects that have been done in the ward during the three (3) financial years as follows;

**PIS FOR THE FINANCIAL YEARS 2016/17, 2017/18 AND 2018/19 KACHIENG WARD.**

NO.	PROJECT NAME	PROJECT ACTIVITY	AMOUNT DISBURSED	STATUS
<b>PROJECTS.</b>				
1	Agolomuok Primary School	Completion of 1 classroom	300,000	Complete
2	Orore Primary School	Completion of 1 classroom	300,000	Complete upto plasterworks
3	Wachara Primary School	Completion of administration block	300,000	Complete upto plasterworks
4	Raga Primary School	Completion of 2 classrooms	600,000	Complete upto roofing
5	St, Agnes Okuodo Secondary School	Completion of administration block	500,000	Plastering complete
6	Orore Primary School	Construction of 1 classroom	500,000	Complete upto roofing
7	Bl. Tezza Complex Secondary School	Completion of twin laboratory	3,550,000	Complete
8	Sidika Secondary School	Completion of administration block	500,000	
9	Gunga Secondary School	Construction of dormitory	1,450,000	Complete upto roofing
10	Bl. Tezza Complex Secondary School	Purchase of 5no. HP desktop computers	250,000	Complete
11	Gunga Chief's Office	Completion of office	500,000	Complete
12	Orore Primary School	Drilling of 1no. bore hole	4,515,000	On -going
13	Kaduro Primary School	Tree planting	50,000	Complete
14	Sidika Primary School	Tree planting	50,000	Complete

15	Paulo Odendo Secondary School	Renovation of 2 classrooms	500,000	Procurement stage
16	Karungu Police Station	Construction of administration block	2,000,000	Procurement stage
17	Nyamaga Disi Primary School	Completion of administration block	300,000	On – going
18	Sori Primary School	Completion of 2 classrooms	1,000,000	Complete
19	Kopala Secondary School	Completion of twin laboratory	3,000,000	On – going
20	Sori secondary school (emergency)	Renovation of dormitory	1,100,000	Complete

**MIN. 05/25/10/2019 PRESENTATION OF PROPOSALS.**

The stake holders from different sectors presented to the secretariat their proposals having shared, especially, those who had not submitted earlier on.

Primary Schools		
S/No	Project Name	Project Activity
1	Raga Primary School	Renovation of 6no. classrooms Completion of 2no. classrooms
2	Orore Primary School	Completion of 8no. classrooms
3	St. Antonio Okiro Primary School	Construction of 2no. classrooms
4	Obondi Primary School	Construction of 8-door pit latrines
5	Paulo Odendo Primary School	Construction of 2no. classrooms Construction of 8-door pit latrines
6	Kiranda Girls Primary School	Construction of 2no. classrooms
7	Wachara Karungu Primary School	1:Completion of administration block 2:Drilling and equipping of 1No. bore hole
8	Kopala Primary School	Fencing with gate Construction of hall
9	Rabuor Karungu Primary School	Completion of 2no. classrooms
10	Agolomuok Primary School	Construction of 2no. classrooms Construction of 8-door pit latrines Fencing with gate Completion of 1no. classroom.
11	Bl. Tezza Primary School	Supply of furniture (desks)
12	Nyamanga Disi Primary School	Fencing with gate Renovation of 5no. classrooms



13	Kiranda Special Primary School	Construction of administration block
14	Gunga Primary School	Fencing with gate
<b>Secondary Schools</b>		
2	St. Agnes Okuodo Secondary School	Completion of administration block
3	Kopala Secondary School	Construction of dormitory Completion of twin laboratory
4	Paulo Odendo Secondary School	Construction of 2no. classrooms Construction of science laboratory Renovation of 3no. classrooms
5	Rabur Karungu Secondary School	Construction of dormitory Completion of 2no. classrooms Construction of science laboratory Piping of water from st. camilus to school
6	Bl. Tezza Secondary School	Completion of school hall and waiting bay
7	St. Joseph Gunga Primary School	Completion of dormitory  Construction of administration block.
8	Sidika Secondary School	Construction of laboratory
9	Sori Secondary School	Purchase of 52 seater school bus

**MIN. 06/25/10/2019 VOTE OF THANKS AND LAST PRAYER.**

The chairman called upon Mr. David Odeka who gave a very powerful vote of thanks. The meeting the ended with prayers from Mr. Erickson Nyawara at 4:20 Pm.



Signed (Chairman)



Signed (Fund Account Manager)



25/10/2019

Date

25/10/2019

Date



